



ENGINEERS, INC.

## CONSTRUCTION INSPECTION REPORT

<b>Project: Knudson Cove Harbor</b>				<b>Report No: Pool – 033</b>		
<b>File No: 062010.05 C-2</b>				<b>Date: March 26, 2009</b>		
<b>Consultant: PND Engineers, Inc.</b>				<b>Day of the Week: Thursday</b>		
<b>WEATHER</b>	<b>Bright Sun</b>	<b>Clear</b>	<b>Overcast</b>	<b>Rain X</b>	<b>Snow</b>	<b>Other</b>
<b>TEMP</b>	<b>Below 0</b>	<b>0-32</b>	<b>32-50 X</b>	<b>50-70</b>	<b>70-85</b>	<b>Over 85</b>
<b>WIND</b>	<b>Still X</b>	<b>Mod</b>	<b>High</b>	<b>Comments:</b>		
<b>HUMIDITY</b>	<b>Dry</b>	<b>Mod X</b>	<b>Humid</b>	<b>Comments:</b>		
<b>Name of Contractor</b>		<b>Non-Manual</b>		<b>Manual</b>		<b>Remarks</b>
Pool Engineering		1		4		
<b>CONTACTS</b>						
<b>Name</b>		<b>Title</b>		<b>Phone No.</b>		<b>Remarks</b>
John Pool		Project Manager		907-617-1615		
<b>FIELD ACTIVITIES</b>						
<p>At pile location M7 Contractor drove drill casing to refusal with 3' of penetration. Contractor started drilling at 8:00 am. Drilling was stopped at 2:30pm with an 8-ft rock socket achieved. Approximately 1 yard of aggregate was placed in the hole. The casing remained in this location for the night.</p> <p>Contractor mounted the electrical support posts on the gangway landing float as shown on the drawings. The decking was cut and field treated per specifications.</p> <p>No other work done on site.</p> <p>*PHOTOS TAKEN*</p>						

CONSTRUCTION INSPECTOR: Lance Greer

DATE: March 26, 2009



**Photograph No. 1**

**Description:**

Drilling socket at pile M7.



**Photograph No. 2**

**Description:**

Placing aggregate through casing in pile socket M7.



**Photograph No. 3**

**Description:**

Installed electrical support posts.