

**Alaska Energy Cost Reduction Program  
Progress Report**

**Grantee:** Golden Valley Electric Association

**Project Name:** Parks Highway Electric Line Extensions

**Grant # 2195179**

**Period of Report:** August 1<sup>st</sup> to September 30<sup>th</sup>, 2004

**Project Activities Completed:**

Continue to obtain survey data from the field. Final route selection and permit/easement acquisition continues. Reclearing for the distribution line has been awarded. Line design and permitting continues. We continue to plan on bidding and awarding construction of the first contract in October.

**Existing or Potential Problems:** There are several native allotments along the route. Our goal is to route the line so that we do not have to acquire easements from these parcels; however, they will be able to receive service in the future if we receive an application.

**Activities Targeted for Next Reporting Period:**

Continue surveying, line design, easement/permit acquisition, ROW clearing and award the first construction contract.