

DESIGN CONSULTANT'S MONTHLY PROGRESS REPORT

To: Brent Petrie
Alaska Village Electric Cooperative

Date: 7-13-06

From: Jeff Stanley, CRW Engineering, Inc.

Village: Brevig Mission -Teller

Project Component: Project Management

Reporting Period: June 2006

Work Phase: Planning/Design/Construction

Activity Summary:

Activities for the past month have primarily focused on the Brevig BFU Design, Teller CDR, and permitting for the intertie. Kawerak and Marie Becker continue to work on getting easements for the intertie.

Milestone Schedule: (to be determined by Designer)

- Brevig Mission BFU Final Design - July/August pending approval of the CDR by the City and Corporation
- Brevig Mission Final BOP - Pending review comments from the City and Corp
- Intertie EA by TPEC - FONSI signed, Public comment period ends July 20
- Teller CDR – LCMF to completed draft by the end of July.

Regulatory Agencies Permits and Progress:

- USFWS (Migratory Birds and Raptor) – Conditions revised to allow for T2
- DOT Utility permit – On hold until an AVEC decision is reached with regard to buried or at grade installation.
- ADNR – Easement for the intertie. Wait for alignment to be finalized.
- ACOE - Provisional permit revised to incorporate revised USFWS conditions
- ACMP applications – Complete

Needs from AVEC:

- Decision to go with T2 per USFWS conditions or not
- Decision to go with buried or pursue at-grade installation across airport property
- Completion of the Appendicies and agreements for the Brevig BFU business plan
- Invoices to CE2 for washeteria and wtp tanks in Brevig
- Marie's continued assistance in helping Kawerak get the necessary easements

Contract Issues:

- None

cc: Molly Sheldon, AVEC