

CONSTRUCTION MANAGER'S MONTHLY PROGRESS REPORT

To: Brent Petrie
Alaska Village Electric Cooperative

Date: 7/12/06

From: 6/1 to 6/30/06

Village: Huslia

Project Component: Bulk Fuel

Reporting Period: June 2006

Work Phase: 2006 Construction

Activity Summary:

Procured materials for finish work, mobilized site superintendent to Huslia June 7. Finish work on fuel piping, finish work around tanks at YKSD school, completed piping to 550-gallon tank at HGO office. Located, repaired, and tested breach in liner at HGO containment cell. Continuing with containment cell leak testing and touch-up painting. Design Engineer Jim Vail traveled to Huslia for a site inspection on June 30, and will provide a final punchlist.

Milestone Schedule: (to be determined by CM)

July 2006 – final punchlist and project completion.

September 2006 – draft O&M and Project Closeout Manuals

Needs from AVEC and/or Design team:

PDC - Final punchlist

Budget Issues:

Requested initial contract amendment for out of scope work.

Other:

ATTACHMENTS

Procurement Log ☒

Progress Photos ☒

Labor Report ☐ waiting for Mikunda

Training Report ☐ N/A

If any of these attachments are not included, please explain and give date they will be submitted.

cc: Molly Sheldon, AVEC

