

<p style="text-align: center;">Monthly Progress Report for Toksook Bay Power Plant, Wind Turbines, and Tank Farm</p>

Date: July 7, 2004

To: Brent Petrie

Cc: Eric Marchegiani, Lisa Bowman

From: Ben Momblow

Coffman Engineers, Inc.

Construction Assistance

Narrative Report Contents:

- Village & report period **Toksook Bay, June 2004**
- Work phase **CA- Power plant, tank farm, wind turbines, recovered heat**
- ID active project components **Amalgamated-bulk fuel; modular power plant; wind generation, with heat recovery design to be completed but not constructed**
- milestone report –
 - **Answered miscellaneous questions from contractor**
 - **Coordinated revised location of elementary school intermediate tank with LKSD and contractor.**
 - **In the process of providing detailed information to LKSD regarding the recommended placement of their daytanks and piping.**
 - **Contractor to notify Coffman when project superintendent returns to village. We will plan a site visit at that time (anticipate 7-19-04).**
 - **Construction to be completed September 23, 2004 (per construction manager's latest schedule).**
 - **Del Norte is waiting until the majority of the construction is completed before setting the final monuments.**
- needs from AVEC team **None**
- Regulatory Agency progress **Completed**
- Contract issues
 - scope changes **Design work to provide LKSD with recommendations for the placement of their daytanks/piping was not included in the original contract.**
 - fee issues **Fee implications of added scope items is still unknown. We will continue to monitor the remaining fee and notify AVEC as soon as a budget overrun becomes apparent.**