



FINAL ESTIMATE

Project Name & Location: Pelican Boardwalk Repair
Pelican, Alaska

[illegible]

Checked by: Andrew Date: 5-30-08

The Seal of the State of Alaska is a circular emblem. It features a landscape with a mountain range in the background, a body of water in the middle ground, and a small boat on the water. The sun is rising or setting behind the mountains, with rays emanating from it. The words "THE SEAL OF THE STATE" are inscribed along the top arc, and "OF ALASKA" is inscribed along the bottom arc.

FINAL ESTIMATE

Sheet 1 of 1

Project Name & Location: Pelican Boardwalk Repair

Pelican, Alaska

Prepared By: Kraig Norheim Date: 5-6-08 Checked By: [Signature] Date: 5-30-08



STATE OF ALASKA
DEPARTMENT OF TRANSPORTATION
AND
PUBLIC FACILITIES

COMPLETION REPORT

PROJECT NO.:	69216/DC-232-06
PROJECT NAME:	Pelican Boardwalk Repair
PROJECT DESCRIPTION:	Remove and Replace Pilings, Pile Caps, Braces, and Stringers on the existing Boardwalk in Pelican, (Phase I).
PROJECT ENGINEER(s):	Kraig Norheim
CONTRACTOR:	S&S General Contractors & Equipment Rentals, Inc.
NOTICE TO PROCEED DATE:	December 5, 2007
START OF WORK DATE:	March 13, 2008
ORIGINAL CONTRACT COMPLETION DATE:	November 30, 2008
TIME EXTENSION BY CHANGE DOCUMENTS:	None
PROJECT ACCEPTANCE DATE:	April 30, 2008
OVERRUN TIME:	None
ENGINEER'S ESTIMATE	:\$509,679.90
ORIGINAL CONTRACT	:\$488,777.61
\$ ADDED BY CHANGE DOCUMENTS:	+\$6,200.00
TOTAL AUTHORIZED AMOUNT:	\$494,977.61
TOTAL CONTRACT AMOUNT:	\$494,977.61
LESS LIQUIDATED DAMAGES:	\$0.00
FINAL CONTRACT AMOUNT:	\$494,977.61

Design Recommendations
For
Project No. 69216/DC-232-06 Pelican Boardwalk Repair

This Project involved replacing Treated Timber Pilings, Pile Caps, and Stringers to the Pelican Boardwalk.

No major issues were encountered during construction, however the following recommendations are offered for consideration:

Phase II should allow for examination and re-use of sound material to be re-used and spacing adjusted to achieve strength greater than plan. Change Order #1 was required to allow this to occur and excess new material to go to City stockpile for future repairs.

Make measurement and payment Lump Sum.

Suggest screwing decking to outside stringers as they are not attached to existing decking.

STATE OF ALASKA

DEPARTMENT OF TRANSPORTATION AND PUBLIC FACILITIES

CONSTRUCTION SECTION/SOUTHEAST REGION

April 30, 2008

SARAH PALIN, GOVERNOR

6860 Glacier Highway
Juneau, Alaska 99801

PHONE: 465-1799
FAX: 465-2030

RE: Pelican Boardwalk Repair
69216/DC-232-06
Project Completion 105-1.15

Mr. Tim Eddy
S&S Gen. Cont. & Equip. Rentals., Inc.
Box 1440
Sitka, Alaska 99835

Dear Mr. Eddy,


A final inspection was held in Pelican for the referenced project on April 30, 2008, with the following people in attendance:

Chris Bolovich, CBC Construction, Inc.
John Scott, Project Manager, DOT/PF
Kraig Norheim, Project Engineer, DOT/PF
Andy Hughes, DOT/PF

Work was found to be 100 % complete in conformance with the contract and is accepted by the Department as of April 30, 2008. Contract time was stopped as of April 30, 2008. The inspection revealed no punch list items remaining to be completed:

This acceptance does not relieve you of your remaining obligations under the contract.

Sincerely,



Kraig Norheim
Project Engineer

cc: John Scott, Project Manager
Heidi Mercure, Concurrent Review Manager

STATE OF ALASKA
**DEPARTMENT OF TRANSPORTATION
AND PUBLIC FACILITIES**
SOUTHEAST REGION CONSTRUCTION SECTION

SARAH PALIN, GOVERNOR

6860 GLACIER HIGHWAY

JUNEAU, ALASKA 99801-7999

PHONE: (907) 465-1799

TEXT: (907) 465-4647

FAX: (907) 465-2030

MATERIALS CERTIFICATION LETTER

June 11, 2008

Re: Pelican Boardwalk Repair
Federal No. DC-232-06
AKSAS No. 69216

To: The Files

The materials incorporated into the above listed project have been documented as being in compliance with the contract Plans and Specifications. The materials used were accepted by the project engineer and reviewed by the Regional Materials Section. This project used only State of Alaska General Fund money. There were no exceptions to the material requirements for this project.

Date: 6-11-08

For Kiang Norheim
Project Engineer

Date: 6-11-08

Pat Harmon
Regional Materials Coordinator

Date: 6/11/08

Chuck Coore
Regional Construction Engineer /
Quality Assurance Engineer

CWC/jfm

cc: Pat Harmon, Regional Materials Coordinator
Heidi Mercure, Concurrent Review
Michael San Angelo, State Materials Engineer