# Attachment G

# Denali Commission Quarterly Project Financial Report

Project Name:	Diabetes Se	lf Manageme	ent Center			
Agency:	airbanks Memorial He	ospital	Reporting Period:		Oct	Dec.
	06-4-C-4898				-	**************************************
Please include (Use additional)	the following inform pages as necessary)	nation:				
Budget Informat	ion:					
	iect budget—Denali Co				§	3277,325
matth an	ect expenditures as of the sount for MDA Buildinant of Denali Commiss	Dad1	<i>(</i>		pendin	80,000 g
4. The total experience reporting peri	enditure of Denali Comi od	nission funds	for the project as	of the end	of this	-0 <b>-</b>
5. The percentag	e of expenditures to the	total budget			;	N/A
6. Project Perfor	mance Analysis (use PP	'A form on pε	age2 of 641)	see	₃ attacl	ned
Project Schedule:						
onow the project s	chedule with milestone	dates for desi	gn and constructi	on.		
				5 <b>e e</b>	attach	ed
					Form 6	5 <b>/1</b> A
Department of Health a Facilities Section	nd Social Services	(1)	La	ist Updated 9/		IT LA

## Attachment F

# Denali Commission Quarterly Project Narrative

Project Name:Blacetes Self-Mana	gement Center	
Agency: Fairbanks Memorial Hosp	ital Reporting Period:	Oct Dec.
Grant #:		
1. What is the status of the project: inclu-	de nortions commisseds	

- Project planning occurred from October to December. Planscare now awaiting construction committee approval (meeting of Foundation Construction Committee January 20th).

  Plans will then be forwarded to architect for review. Contracts will be awarded February with remodel to begin in mid-February to early March.

  Boiler work for the MDA building has been completed without grant funding (match).
  - 2. Is the project on schedule; if not, how will this be dealt with?

Project is not on schedule according to original timeline, however, since the project design work is 90% or more complete and approximate time to complete the actual renovation is 2 to 3 months with an anticipated start date in February or early March, work should be completed without difficulty.

3. Is the project on budget; if not, how will this be dealt with?

No funds have been distributed. Preliminary estimates are consistent with projected costs.

4. Other comments/problems and solutions:

The Fairbanks Memorial Hospital Community Foundation has been thouroughly reviewing the project and ongoing funding for the program. The 2004 operational budget has now been approved.

Department of Health and Social Services Facilities Section

Last Updated 9/29/03 Form 642

# Denali Commission Quarterly Project Financial Report Project Performance Analysis (PPA) Form

Project Name: <u>Diabetes Self Management Center</u>
--

Agency: Fairbanks Memorial Hospital Reporting Period: October 1st - December 31st

Grant #: 06-4-C-4898

Line items:	Approved Budget:	Actual Cost:	Scheduled Completion Date:	Actual Work Performed:
Equipment and Furniture	\$45,892	No funds have been expended to date	September 1 <sup>st</sup> , 2004	
Remodel	\$70,108	No funds have been expended to date	September 1 <sup>st</sup> , 2004	Concept and design work has been completed to date only – this was not budgeted as part of the project.
·				
	nome (TATA)			
	!			
Totals	\$116,000			

and	- Lilley	January 15th, 2003
Signature:	/	Date:

Print Name and Title: Anne Lilley for Elizabeth Woodyard, Grants Administrator, Fairbanks Memorial Hospital Form 641 B

Dept of Health and Social Services Facilities Section

(2) Last Updated 9/23/03

# REVISED PROJECT TIMELINE AS OF January 15th, 2003:

# October - December

MDA Boiler Work Complete
Submit Final Grant Request Information
Concept Work Submitted for Design
Recommendations from the Board on Program Description and Design
Finalize Design Plan

# January - February

Hospital Foundation Construction Committee Meets to Approve Forward for Architect Review and Sign-Off Contracts Awarded after Grantor Review

# February - March.

Remodel/Construction Work Begins Order Specialized Materials (Built In Cabinets, Carpet, Etc) Equipment and Supplies Ordered

#### April - May

Remodel/Construction Work Complete Program Operational

## May - June

Program Coordinator, Medical Director and FMH Staff in Place Advisory Body Set Program Design Complete Including Data Collection Tools Data Collection Begins Community Contract Staff Integrated into Program Community Fund Raising Process Developed

## July - September

Lab Equipment Purchased and In Place Integration of Glucometers with Computerized Information System Capitol Grant Project Completed

## October - December

Application for National ADA Certification with

Completion of 6 Months of Data Collection

Award of National Certification from the American Diabetes Association

Eligible for Medicare Reimbursement