Attachment F

Denali Commission Quarterly Project Narrative and Funds Disbursement Request

Project Name: Va

Valdez Medical Clinic Energy Upgrades

Agency:

City of Valdez

Reporting Period:

3/31/06

Grant #: 06-4-C5023

Amount of Funds Requested \$ 0

1. What is the status of the project; include portions completed?

Preliminary Design has been completed.

2. Is the project on schedule; if not, how will this be dealt with?

Due to position vacancy within the Engineering Department, this project is behind schedule. We have, after a 14-month vacancy, finally filled the Sr. Project Manager position. It is our intention to begin work on the RFP for final design as soon as possible and anticipate being able to fully complete this project by the end of the granting performance period of December 31, 2007.

3. Is the project on budget; if not, how will this be dealt with?

It is anticipated that the project is fully funded.

4. Other comments/problems and solutions:

None

Attachment G

Denali Commission Quarterly Project Financial Report

Project Name:

Valdez Medical Clinic Energy Upgrades

Agency:

City of Valdez

Reporting Period: 3/31/06

Grant #: 06-4-C5023

Please include the following information:

(Use additional pages as necessary)

Budget Information:

1. The total project budget—Denali Commission and other funds combined \$486,480

2. The total project expenditures as of the end of the most recent quarter \$22,000

3. The total amount of Denali Commission funds committed to the project \$100,000

4. The total expenditure of Denali Commission funds for the project as of the end of this reporting period \$0

5. The percentage of expenditures to the total budget 5%

6. Project Performance Analysis (use PPA form on page 2 of 641)

Project Schedule:

Show the project schedule with milestone dates for design and construction.

Completed Design and Construction Documents Bidding Contract Award

Construction Complete

December 31, 2006 January 1-31, 2007 February 5, 2007 December 1, 2007

Form 641A

Attachment G

Denali Commission Quarterly Project Financial Report Project Performance Analysis (PPA) Form

Project Name: Valdez Medical Clinic Energy Upgrades

Agency: City of Valdez

Reporting Period: 3/31/06

Grant #: 06-4-C5023

NOTE: Include Denali Commission Grant Funds Only on this form.

Line Items:	Approved Budget:	Actual Cost to Date:	Scheduled Completion Date:	Actual Work Performed:
Pre Development	0			
Architect & Engineering	0			
Construction	\$100,000	0	12/31/07	None
Totals	:			

Signature:

April 14, 2006

Date:

Nancy M. Peterson, Assistant City Manager

Print Name and Title:

Form 641B