#### Attachment F

## Denali Commission Quarterly Project Narrative and Funds Disbursement Request

Project Name: TLP 8-Plex –Denali Commission Funds	
Agency:Juneau Youth Services, Inc Reporting Period:(	04/01/08 to 06/30/08 .
Grant #: 65C-06-402 Amount of Funds Requeste	ed \$
1. What is the status of the project; include portions completed?	
The addition was substantially completed this quarter althous subcontract work remains. Some site work such as seeding to be completed, also.	Ť
2. Is the project on schedule; if not, how will this be dealt with?	
The project is still on schedule as amended.	
3. Is the project on budget; if not, how will this be dealt with?	
The project is still on budget as amended.	
4. Other comments/problems and solutions:	
Total Reported Expenses Less: Reported Expenses in Holdback Total Reported Expenses Requested Total To-Date Payments Received	\$ 788,611.58 - \$ 73,471.58 \$ 715,140.00 \$ 715,140.00
Total Payment Requests Due	\$ .00
Total Project Incurred Costs as of Payment Request Date:	\$ 1,701,491.51
% of Total Reported Expenses Requested to Total Project	Costs: 42.0%

#### Attachment G

#### Denali Commission Quarterly Project Financial Report

Project Name: TLP 8-Plex					
Agency: Juneau Youth Services Reporting Period: 04/01/08 to 06/30/08					
Grant #:65C-06-402					
Please include the following information: (Use additional pages as necessary)					
Budget Information:					
1. The total project budget—Denali Commission and other funds combined - \$1,737,390					
2. The total project expenditures as of the end of the most recent quarter - \$1,701,491.51					
3. The total amount of Denali Commission funds committed to the project - \$794,600					
4. The total expenditure of Denali Commission funds for the project as of the end of this reporting period - \$788,611.58					
5. The percentage of Denali Commission expenditures to the total budget - 45.4%					
6. Project Performance Analysis (use PPA form on page2 of 641)					
Project Schedule:					
Show the project schedule with milestone dates for design and construction.					
See attached					

Form 641A

#### Attachment G

# Denali Commission Quarterly Project Financial Report Project Performance Analysis (PPA) Form

Reporting Period:	04/01/08 to 06/30/08
	Reporting Period:

### NOTE: Include Denali Commission Grant Funds Only on this form.

Line Items:	Approved Budget:	Actual Cost to Date:	Scheduled Completion Date:	Actual Work Performed:
Building Construction	\$693,422	\$693,422.00	Sept, 2008	The work on the addition was substantially completed this quarter. Some contract work in the interior remains to be completed.
Site Development (Including Landscaping)	\$ 78,000	\$78,000.00	Sept, 2008	Completed for Denali Commission. Site work for the addition completed this quarter.
Program Furniture & Equipment	\$ 23,178	\$17,189.58	Sept, 2008	No activity this quarter.
Totals:	\$794,600	\$788,611.58		

Carmen Hamis	7-7	-08
Signature:	Date:	
Carmen Harris, Grants Accountant		
Print Name and Title:		Form 641B