

Alaska Energy Cost Reduction Program Progress Report

Grantee: Alaska Village Electric Cooperative, Inc.

Project Name: AVEC Automated Controls Project
Selawik W.O. 3G53
St. Mary's W.O. 26G55

Grant #: 2195135

Period of Report: 12/2003 to 07/2004

Project Activities Completed:

SELAWIK

Specifications written for procurement of
automated control panels & switchgear
Design prepared
Selawik gear installed inside control module
Control Module shipped to site
Control Module placed at Selawik
Interconnects made
Individual engines started
System operating since 6/15/03
Awaiting final commissioning

ST. MARY'S

Specifications written for procurement of
automated control panels & switchgear
Design completed
St. Mary's gear stored in Anchorage

Existing or Potential Problems:

SELAWIK

Limited Manpower to complete final
commissioning

ST. MARY'S

Lack of manpower to complete installation

Activities Targeted for Next Reporting Period:

SELAWIK

Final commissioning of equipment
Final accounting
Closeout of project

ST. MARY'S

Installation not scheduled