

# SEARHC

222 TONGASS DRIVE • SITKA AK 99835 • 907 966 2411 • FAX: 907 966 8300

---

October 29, 2002

Joel Neimeyer  
Project Officer  
Denali Commission  
510 L Street, Suite 410  
Anchorage, AK 99501

Dear Mr. Neimeyer:

Please accept the enclosed Progress Report for the SEARHC Angoon Medical Clinic project. Should there be any questions, feel free to call Matt Christner at 907.966.8313.

Sincerely,

  
Dennis Heller  
Facilities Manager

*Michelle -  
please file  
Thanks -  
Jed*

## PROGRESS REPORT

Angoon Medical Clinic

Quarterly Report October 1 - December 31, 2002

Project No 0104

A/E Consultant: N/A

Contractor: N/A

Status:

100% Schematic Design. Revised Completion Date 09/15/2003

Questions or Problems during this period:

- Delay in obtaining final grant award from USDA set back bidding and construction activities until Spring 2003.

Workers on site subject to DBA wage requirements during this period:

Workers On Site			
0		0	

Indian/ Alaska Natives employed during this period: 0