Attachment F

Denali Commission Quarterly Project Narrative and Funds Disbursement Request

Proje	ct Name: Building and equipment repair, maint	enance and upgrade
Agen	cy: Abused Women's Aid in Crisis, Inc.	Reporting Period: 2/1/08 - 4/30/08
Grant	#: <u>08-CIP-03</u> Amount of Fo	unds Requested \$ 20,771.03
1. Wh Projec	at is the status of the project; include portions of	completed?
•	Bathroom and plumbing repair and upgrades attached)	have been completed. (Pictures
•	Livingston Slone completed code and conditi	on survey and produced report.

- A second server was purchased and installed. (Picture attached)
- Three strobes were purchased toward security project. (Picture attached)
- A new intercom system was purchased and installed. (Picture attached)
- The equipment which caused the leaking freezer was repaired. (Picture attached)
- Grounds have been maintained. (Picture attached)
- The hot water heater was replaced. (Picture attached)

Project pending

- Camera installation has not been completed. (Before picture attached)
 Security monitors have been received but not installed. (Picture attached)
- 2. Is the project on schedule; if not, how will this be dealt with?

 The only portion of these projects pending is the installation of two interior cameras and the mounting of the security monitors. There was a delay with the initial bid on the cameras. This has been resolved and both projects should be completed within two weeks.
- 3. Is the project on budget; if not, how will this be dealt with?
- 4. Other comments/problems and solutions:

Attachment G

Denali Commission Quarterly Project Financial Report

Project Name: Building and equipment repair, maintenance and upgrade				
Agency: Abused Women's Aid in Crisis, Inc.	Reporting Period: 2/1/08-4/30/08			
Grant #: OR-CIP-03				

Please include the following information:

(Use additional pages as necessary)

Budget Information:

- The total project budget—Denali Commission and other funds combined \$82,488.56
- The total project expenditures as of the end of the most recent quarter \$82,488.56
- The total amount of Denali Commission funds committed to the project \$41,244.28
- The total expenditure of Denali Commission funds for the project as of the end of this reporting period 541,244.28
- 5. The percentage of expenditures to the total budget 100.0%
- 6. Project Performance Analysis (use PPA form on page 2 of 641)

Project Schedule:

Show the project schedule with milestone dates for design and construction.

08-10/2007	Second server setup, debugged, and installed.
09/2.007	Security strobes/annunciators installed
11/2007	Shelter intercom replaced and upgraded
01/2008	LSI Analysis completed
01-02/2008	Shelter freezer repaired
01-(4/2008	Grounds Maintenance (snow and ice removal)
02/2008	LSI Report triaged and Bruce Roberts begins working on handy man list
02/2008	Shelter hot water boiler replaced
03/200B	Bathroom Renovations completed
04/2008	Security monitors received (pending installation)
04/2008	Security camera bid received and order placed (pending receipt and installation)
	Form 641A

Attachment G

Denali Commission Quarterly Project Financial Report Project Performance Analysis (PPA) Form

Project Name: Building and equipment repair, maintenance and upgrade			
Agency: Abused Women's Aid in Crisis, Inc.	Reporting Period:	2/1/08-4/30/08	
Grant #: 08-CIP-03		9	

NOTE: Include Denali Commission Grant Funds Only on this form

MATE: Include De			runds Unly	on this form.
Bathroom & plumbing repair & upgrade	\$8518.50	\$8518.50	11/05/07	100% Completed
Livingston Slone, Inc. code & cond.tion survey	\$16827.50	\$16827.50	12/13/07	100% Completed
Scrver purchase & installation	\$2345.50	\$2345.50	09/17/07	100% Completed
Strobes installed as part of security upgrade; camera installation; security monitors installation	\$3455.00	\$3455.00	01/31/08	Strobes installed, Cameras purchased pending delivery, security monitors received pending installation.
New intercom system	\$300.00	\$300.00	12/13/07	100% Completed
caking freezer repair	\$797.78	\$797.78	02/01/08	100% Completed
Frounds maintenance	\$6000.00	\$6000.00	04/01/09	100% Completed
ohnson Controls, hot water leater replaced	\$3000.00	\$3000.00	02/22/08	100% Completed
Totals:	\$41,244.28	\$41,244.28		

10(4)3. 341,244.28			
Signature:		5:5.08 Date:	
<u>Judy Cordell, Executive Director</u> Prin: Name and Title:		9	Form 641B
Department of Health and Social Services Facilities Section	(2)	Last Upd	ated 9/29/03