

## Inspector's Field Report

R & M Engineering-Ketchikan, Inc.  
355 Carlanna Lake Road, Ketchikan, Alaska 99901  
(907) 225-7917 FAX (907) 225-3441 rnmmain@rmketchikan.com

**Project:** COMMUNITY HEALTHCARE FACILITY  
**Location:** Craig, Alaska  
**Contractor:** McGraw Custom Construction  
**Job Phone:** (907) 826-2582      **Job Fax:** (907) 826-2583  
**Project Manager** Chad McGraw - Cell: (907) 738-1410  
**Superintendent** Chris Blanc - Cell: (907) 401-0491  
**Inspector(s):**  
Gunther Erhmann: Phone (907) 826-2294  
Fax (907)225-3441, Cell: (206) 375-3562  
Mike McKimens: Phone/Fax (907) 826-3770  
Cell: (907) 401-0023

**Date(s):** Monday, June 22, 2009 to Friday, June 26, 2009

**Monday, June 22, 2009** – Weather: Rain developing. Highs around 60, light winds becoming south 10 to 15 mph in the afternoon.

**Activity:** MCC (crew4) Framing walls and ½” plywood sheathing.



6/22/09 MCC, plywood sheathing - looking NE, E27'2



6/22/09 MCC, Tom M. and Tim M. plywood sheathing and bracing framed wall E27'2 - looking SW.



6/22/09 Chris B. started to mount 2x6 sill plates for exterior wall, E0'0 – looking NE



6/22/09 MCC, framed E27'2 with 36x36 crawl space access opening – looking East, between S135'0 and S151'8



6/22/09 MCC, framed and sheathed crawl space walls – looking SW, from upper parking lot.



6/22/09 MCC, framed wall E27'2 – looking SE

**Tuesday, June 23, 2009** - Weather: Mostly cloudy skies with light rain continuing to decrease through mid afternoon. West to southwest wind to 10 MPH. Highs around 56.

**Activity:** MCC (crew5) Framing and plywood sheathing.  
S&S (crew1) backfilling and laying out 6” perforated drain pipe in drain rock and filter fabric.



6/23/09 MCC, Framing shear walls, between E40'6 and E27'2 – looking South



6/23/09 MCC, Tim M. and Tom M. are sheathing shear wall S108'8, between E40'6-  
E27'2 – looking South



6/23/09 S&S laid out 6" drain pipe in drain rock and filter fabric, SE corner – looking NW, S151'8/E57'10



6/23/09 S&S, backfilling at SE, S151'8/E57'10 corner – looking East



6/23/09 S&S, Doug M. is looking at the to be placed connector for exterior 6" drain pipe with interior 4" pipe S151'8/E27'2 – looking South



6/23/09 MCC, framing exterior 2x6 wall, S18'0 – looking SE from MH304

**Wednesday, June 24, 2009** – Weather: Mostly cloudy with a 40 percent chance of light rain. Highs around 60. Light winds becoming northwest 15 mph in the afternoon.

**Activity:** MCC (crew5) framing walls, applying sheet membrane and 2” foam insulation on exterior foundation walls.

S&S (crew2) backfilling and laying out 6” rain drain pipes.



6/24/09 MCC, framing shear walls between E40'6-E27'2 – looking South



6/24/09 MCC, Chris S., framing exterior walls, S18'0 and E0'0 – looking North



6/24/09 S&S, laying 6" rain drain pipe and backfilling, E57'10 – looking NW



6/24/09 MCC, Tom M. and Tim M. applying sheet membrane waterproofing on foundation wall S0'0 – looking South



6/24/09 MCC, framing and sheathing lower level exterior walls – looking SE, S18'0 and E0'0



6/24/09 MCC, applying sheet membrane waterproofing and 2" foam insulation – looking SW, S5'2,S0'0

**Thursday, June 25, 2009** – Weather: Cloudy with isolated showers, breezy. Highs around 59. West wind 15 to 25 MPH. Chance of showers 20 percent.

**Activity:** MCC (crew5) framing and sheathing walls.



6/25/09 MCC, Tom M. and Tim M. are framing the last shear wall between E40'6 and E27'2 – looking South



6/25/09 MCC, putting post's and beams in place. – looking NE, lower level, E15'10



6/25/09MCC, framing exterior wall E0'0 – looking North



6/25/09 MCC, framed section of S18'0/ E0'0, S18'0 to S94'8 – looking SE



6/25/09 MCC, framed E0'0 wall section - looking NW from S108'8/E27'2

**Friday, June 26, 2009** – Weather: Showers in the morning, then rain likely in the afternoon. Highs around 58. Light winds in the morning becoming southeast 15 mph.

**Activity:** MCC (crew5) framing and sheathing S18'0, E0'0, S135'0 and putting structural post's and beam's in place at lower level.



6/26/09 MCC, framing wall E0'0 - looking NE, E0'0/S135'0



6/26/09 MCC, Chris B., mounting post's and beam's E16'8 – looking NE from SW corner.



6/26/09 MCC, framing walls – looking at 101 entrance lower level, East



6/26/09 MCC, Tom M. and Tim M. are sheathing S18'0 – looking SE



6/26/09 MCC, framed exterior wall E0'0 – looking NE from SW corner,S151'8/E0'0



6/26/09 MCC, wood post w/ beam on conc. pilaster – looking SE at the SW corner.

-END OF REPORT-