

CONSTRUCTION INSPECTION REPORT

Project: Knudson Cove Harbor	Report No: KCH 02
File No : 062010.05	Date: January 29, 2009
Consultant: PND Engineers, Inc.	Day of the Week: Thursday

WEATHER	Bright Sun	Clear	Overcast	Rain X	Snow	Other
TEMP	Below 0	0-32 X	32-50	50-70	70-85	Over 85
WIND	Still	Mod X	High	Comments:		
HUMIDITY	Dry	Mod X	Humid	Comments:		

<u>Name of Contractor</u>	<u>Non-Manual</u>	<u>Manual</u>	<u>Remarks</u>
Pool Engineer		5	

CONTACTS

<u>Name</u>	<u>Title</u>	<u>Phone No.</u>	<u>Remarks</u>
Chuck Pool	Owner (Pool Engineer)	907-225-6684	Off-site
John Pool	Forman (Pool Engineer)	907-617-1615	On-site

FIELD ACTIVITIES

Arrived on site at 1:30 pm. Contractor had demolished approx. 50ft. of the approach dock up to bent 3. The two exterior glulam stringers were in place between bent 3 and 4. The existing piles at bent 4 interfered with installation of the new vertical splice connection bolts. Engineer agreed to use lag bolts in place of the designed through bolts, for these locations only.

PHOTOS TAKEN

CONSTRUCTION INSPECTOR Lance Greer DATE January 29, 2009



Photograph No. 1

Description:

Demo up to bent 3.



Photograph No. 2

Description:

Stringer splice connection angle
at bent 4.