



ENGINEERS, INC.

CONSTRUCTION INSPECTION REPORT

Project: Knudson Cove Harbor				Report No: Pool – 025		
File No: 062010.05 C-2				Date: March 3, 2009		
Consultant: PND Engineers, Inc.				Day of the Week: Tuesday		
WEATHER	Bright Sun	Clear	Overcast X	Rain	Snow	Other
TEMP	Below 0	0-32	32-50 X	50-70	70-85	Over 85
WIND	Still X	Mod	High	Comments:		
HUMIDITY	Dry	Mod X	Humid	Comments:		
Name of Contractor		Non-Manual		Manual		Remarks
Pool Engineering		1		4		
CONTACTS						
Name		Title		Phone No.		Remarks
John Pool		Project Manager		907-617-1615		
FIELD ACTIVITIES						
<p>Contractor continued drilling rock socket for pile M2. 8ft. of socket was complete around 3pm. Contractor removed the drill bit and placed approximately 1yrd of aggregate through casing into the socket.</p> <p>Casing remained in place for the night.</p> <p>Contractor lifted the damaged 3ft.x18ft finger floats off the ground for closer examination. Two additional glualms were found to be broken. Contractor will establish a method to repair the punctured billets and broken glulams with manufacturer and present to the Engineer for approval.</p> <p>No other work performed on site.</p> <p>Revised summary of all damage: 8-broken glulams 4- billet punctures/rips</p>						
PHOTOS TAKEN						

CONSTRUCTION INSPECTOR: Lance Greer

DATE: March 3, 2009



Photograph No. 1

Description:

Drilling pile socket M2.



Photograph No. 2

Description:

Aggregate being placed in drill casing.



Photograph No. 3

Description:

Lifting damaged 3' finger floats off the ground for closer look.