



ENGINEERS, INC.

## CONSTRUCTION INSPECTION REPORT

<b>Project: Knudson Cove Harbor</b>				<b>Report No: Pool – 034</b>		
<b>File No: 062010.05 C-2</b>				<b>Date: March 27, 2009</b>		
<b>Consultant: PND Engineers, Inc.</b>				<b>Day of the Week: Friday</b>		
<b>WEATHER</b>	<b>Bright Sun</b>	<b>Clear</b>	<b>Overcast</b>	<b>Rain</b> X	<b>Snow</b>	<b>Other</b>
<b>TEMP</b>	<b>Below 0</b>	<b>0-32</b>	<b>32-50</b> X	<b>50-70</b>	<b>70-85</b>	<b>Over 85</b>
<b>WIND</b>	<b>Still</b> X	<b>Mod</b>	<b>High</b>	<b>Comments:</b>		
<b>HUMIDITY</b>	<b>Dry</b>	<b>Mod</b> X	<b>Humid</b>	<b>Comments:</b>		
<b>Name of Contractor</b>						
Pool Engineering		<u>Non-Manual</u>		<u>Manual</u>		<u>Remarks</u>
		1		4		
<b>CONTACTS</b>						
<u>Name</u>		<u>Title</u>		<u>Phone No.</u>		<u>Remarks</u>
John Pool		Project Manager		907-617-1615		
<b>FIELD ACTIVITIES</b>						
<p>At pile location M7 Contractor removed the casing and placed the supplied 80' pile in position. Piles M6 and M7 were both driven to refusal with the vibratory hammer.</p> <p>Contractor finished installing the bull rails and railings on the approach dock.</p> <p>Two 3'x18' fingers were installed. The fingers were attached to the headwalk float per drawings.</p> <p>No other work done on site.</p> <p>*PHOTOS TAKEN*</p>						

CONSTRUCTION INSPECTOR: Lance Greer

DATE: March 27, 2009



**Photograph No. 1**

**Description:**

Knudson Cove Harbor overall.



**Photograph No. 2**

**Description:**

Finished bull rail and railings on approach dock.



**Photograph No. 3**

**Description:**

(2)- 18-ft finger floats installed.