



ENGINEERS, INC.

CONSTRUCTION INSPECTION REPORT

Project: Knudson Cove Harbor				Report No: Pool – 035		
File No: 062010.05 C-2				Date: March 28, 2009		
Consultant: PND Engineers, Inc.				Day of the Week: Saturday		
WEATHER	Bright Sun	Clear	Overcast X	Rain X	Snow	Other
TEMP	Below 0	0-32	32-50 X	50-70	70-85	Over 85
WIND	Still X	Mod	High	Comments:		
HUMIDITY	Dry	Mod X	Humid	Comments:		
CONTACTS						
Name of Contractor		Non-Manual		Manual		Remarks
Pool Engineering		1		4		
FIELD ACTIVITIES						
<p>At pile location M8 Contractor placed the casing to begin drilling rock socket. The casing was driven to refusal. Drilling begin at 8:30am. At 2:30pm the 8ft. socket was achieved and approx. 1 yard of aggregate was place in the socket through the casing. The supplied 90ft. pile was placed in position and driven to refusal with the vibratory hammer.</p> <p>No other work done on site.</p> <p>*PHOTOS TAKEN*</p>						

CONSTRUCTION INSPECTOR: Lance Greer

DATE: March 28, 2009



Photograph No. 1

Description:

Drilling equipment at pile location M8.



Photograph No. 2

Description:

Pile M8 being place through pile frame.