

ID	Task Name	Duration	Start	Finish	Predecessors	2nd Half												1st Half												2nd Half												1st Half											
						Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar														
1	Nondalton Barge Landing	673 days	Thu 7/30/09	Mon 2/27/12																																																	
2	Kickoff Meeting	1 day	Thu 7/30/09	Thu 7/30/09																																																	
3	Develop PMP	93 days	Tue 3/2/10	Thu 7/8/10																																																	
11	Site Visit	1 day	Fri 9/18/09	Fri 9/18/09																																																	
12	Trip Report	10 days	Mon 9/21/09	Fri 10/2/09	11																																																
13	Public Involvement	120 days	Mon 10/5/09	Fri 3/19/10																																																	
15	Engineering and Design	492 days	Sat 10/3/09	Tue 8/23/11																																																	
16	Surveys and Mapping	77 days	Wed 6/23/10	Thu 10/7/10																																																	
17	Site Development	188 days	Sat 10/3/09	Wed 6/23/10	16																																																
18	Customer Requested Hold	37 days	Tue 1/4/11	Wed 2/23/11																																																	
19	Hydro & Hydraulics	30 days	Tue 3/15/11	Mon 4/25/11	18FS+3 days																																																
20	Eng & Design Analysis	30 days	Tue 4/26/11	Mon 6/6/11	19																																																
21	Draft Design	5 days	Tue 6/7/11	Mon 6/13/11	20,19																																																
22	Review by PDT	5 days	Tue 6/14/11	Mon 6/20/11	21																																																
23	Prepare 50% Draft for Section Chief Review	5 days	Tue 6/21/11	Mon 6/27/11	22																																																
24	Review by Section Chiefs	10 days	Tue 6/28/11	Mon 7/11/11	23																																																
25	Discussion of 50% with Denali Commissior	1 day	Tue 7/12/11	Tue 7/12/11	24																																																
26	Plans&Specs	15 days	Wed 7/13/11	Tue 8/2/11	25																																																
27	Review (ITR)	10 days	Wed 8/3/11	Tue 8/16/11	26,25																																																
28	Incorporate Comments	5 days	Wed 8/17/11	Tue 8/23/11	27																																																
29	Environmental (EA)	141 days	Tue 6/14/11	Tue 12/27/11																																																	
30	SHPO	30 days	Tue 6/14/11	Mon 7/25/11	21																																																
31	F&W Coordination	30 days	Tue 6/14/11	Mon 7/25/11	21																																																
32	Section 404(b)(1) Analysis	30 days	Tue 6/14/11	Mon 7/25/11	21																																																
33	Record of Decision	30 days	Tue 6/14/11	Mon 7/25/11	21																																																
34	Section 103 Evaluation	30 days	Tue 6/14/11	Mon 7/25/11	21																																																
35	Statement of Findings	30 days	Tue 6/14/11	Mon 7/25/11	21																																																
36	CZM Consistency	60 days	Tue 6/14/11	Mon 9/5/11	21																																																
37	Draft Final	45 days	Tue 9/6/11	Mon 11/7/11	36																																																
38	Review with Customer	1 day	Tue 11/8/11	Tue 11/8/11	37																																																
39	Public Review	30 days	Tue 11/8/11	Mon 12/19/11	46,37																																																
40	Final EA	3 days	Tue 12/20/11	Thu 12/22/11	39																																																
41	Signed EA	3 days	Fri 12/23/11	Tue 12/27/11	40																																																
42	Real Estate	531 days	Fri 7/31/09	Fri 8/12/11																																																	
43	Ownership Identification	186 days	Fri 7/31/09	Sat 4/17/10	2																																																
44	Obtain Permits for Construction	297 days	Thu 6/24/10	Fri 8/12/11																																																	
45	From City	90 days	Thu 6/24/10	Fri 8/12/11	21																																																
46	State Tidelands	90 days	Thu 6/24/10	Fri 8/12/11	21																																																
47	Cost Estimate	41 days	Tue 6/21/11	Tue 8/16/11																																																	
48	50% CWE	10 days	Tue 6/21/11	Mon 7/4/11	22																																																
49	100% CWE	10 days	Wed 8/3/11	Tue 8/16/11	26																																																
50	Project Complete	44 days	Wed 12/28/11	Mon 2/27/12																																																	
51	Publication/Reproduction	3 days	Wed 12/28/11	Fri 12/30/11	28,41,49																																																
52	Copies to Customer and Community	5 days	Mon 1/2/12	Fri 1/6/12	51																																																
53	Physical Closeout	3 days	Mon 1/9/12	Wed 1/11/12	52																																																
54	Transfer of Remaining Funds	30 days	Thu 1/12/12	Wed 2/22/12	53																																																
55	Fiscal Closeout	3 days	Thu 2/23/12	Mon 2/27/12	54																																																

Project: Nondalton Schedule 1.0
Date: Tue 4/5/11

Task Progress Summary External Tasks Deadline
Split Milestone Project Summary External Milestone