

Stevens Village 2012 Water Treatment Plant Modifications

ID	Task Name	Duration	Start	Finish	July	August	September	October	November	December
1	Complete Water Treatment Plant IFC Drawings	1 day	Tue 7/24/12	Tue 7/24/12						
2	Submit Approval to Construct Request to ADEC	1 day	Wed 7/25/12	Wed 7/25/12						
3	Receive Approval to Construct from ADEC	1 day	Fri 8/10/12	Fri 8/10/12						
4	<i>Notice To Proceed</i>	1 day	Fri 7/27/12	Fri 7/27/12						
5	Construction Management Activities	60 days	Mon 7/30/12	Fri 10/19/12						
6	Mobilization and Procurement	13 days	Mon 7/30/12	Wed 8/15/12						
7	Material Take-Offs and Buyout	4 days	Mon 7/30/12	Thu 8/2/12						
8	Barge Material to Stevens Village	8 days	Mon 8/6/12	Wed 8/15/12						
9	Mobilize Superintendant	1 day	Wed 8/15/12	Wed 8/15/12						
10	Water Storage Tank Construction	48 days	Wed 8/15/12	Fri 10/19/12						
11	Pad and Retaining Wall Completion	13 days	Wed 8/15/12	Fri 8/31/12						
12	Water Storage Tank Erection	11 days	Mon 9/3/12	Mon 9/17/12						
13	Water Storage Tank Testing	1 day	Tue 9/18/12	Tue 9/18/12						
14	Water Storage Tank Insulation	1 day	Fri 9/28/12	Fri 9/28/12						
15	Tank Man way Connection to WTP	9 days	Mon 10/1/12	Thu 10/11/12						
16	WTP Mechanical Piping	15 days	Mon 10/1/12	Fri 10/19/12						
17	WTP Electrical	15 days	Mon 10/1/12	Fri 10/19/12						
18	2012 Shutdown and Demobe	100 days	Mon 7/30/12	Fri 12/14/12						
19	Prefinal Inspection	1 day	Mon 10/22/12	Mon 10/22/12						
20	Punch List & Repairs	8 days	Mon 10/22/12	Wed 10/31/12						
21	Final Inspection	1 day	Thu 11/1/12	Thu 11/1/12						
22	O&M Manuals & Record Drawings	54 days	Mon 7/30/12	Thu 10/11/12						
23	Administrative Closeout	32 days	Thu 11/1/12	Fri 12/14/12						

Project: Stevens Village WTP schedule
Date: Mon 7/23/12

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	