

JAN 24 2002

Grantor: Denali Commission  
510 "L" Street, Suite 410  
Anchorage, Alaska 99501

Grantee: City of Klawock  
P.O. Box 469  
Klawock, Alaska 99925

Project Name: Solid Waste Transfer Station Demonstration Project

Project Number: 0040-DC-2001-121

Accounting Code: 95670000

Project Officers: Kathy Prentki  
(Grantor)

Helen M. Jackson  
(Grantee)

PROGRESS REPORT

Report Quarter: July 1, 2001 - September 30, 2001


A. Project Status

Engineered plans for the building are being completed by R&M Engineering of Ketchikan, AK.

B. Project on schedule? YES

C. Project on budget? YES

D. Project problems? YES Bids from prospective contractors exceed available funds. Negotiations with the apparent low bidder (B-3 Contractors) to bring the project within the available funds failed. The City decided to re-bid the building on a force account basis.

  
City of Klawock  
Mayor

1-17-02  
Date

JAN 24 2002

Grantor: Denali Commission  
510 "L" Street, Suite 410  
Anchorage, Alaska 99501

Grantee: City of Klawock  
P.O. Box 469  
Klawock, Alaska 99925

Project Name: Solid Waste Transfer Station Demonstration Project

Project Number: 0040-DC-2001-121

Accounting Code: 95670000


Project Officers: Kathy Prentki  
(Grantor)

Helen M. Jackson  
(Grantee)

FINANCIAL REPORT

Report Quarter: July 1, 2001 - September 30, 2001

A. Expenditures  
NONE



Helen M. Jackson  
Mayor  
City of Klawock

1-17-02

Date