#### Attachment G

# Denali Commission Quarterly Project Financial Report

| Project Name: _Domestic Violence Shelter              |                   |            |  |  |
|---|-------------------|------------|--|--|
|   |                   |            |  |  |
| Agency: Interior Alaska Center for Non-Violent Living | Reporting Period: | 12-31-2006 |  |  |
|   |                   |            |  |  |
| Grant #: _06-4-5017                                   |                   |            |  |  |

### Please include the following information:

(Use additional pages as necessary)

#### **Budget Information:**

- 1. The total project budget—Denali Commission and other funds combined 7,630,000
- 2. The total project expenditures as of the end of the most recent quarter 7,504,645
- 3. The total amount of Denali Commission funds committed to the project 1,000,000
- 4. The total expenditure of Denali Commission funds for the project as of the end of this reporting period \$865,977.64
- 5. The percentage of expenditures to the total budget 86%
- 6. Project Performance Analysis (use PPA form on page 2 of 641)

#### Project Schedule:

Show the project schedule with milestone dates for design and construction.

We are moved in and finishing up the security and items needed to make the building fully functional – We expect all purchases to be completed by March 31, 2007.

The Building transfer is set to take place in May, 2007.

Form 641A

## Attachment G

## Denali Commission Quarterly Project Financial Report Project Performance Analysis (PPA) Form

| Project Name: _Domestic Violence Shelter              |                   |            |
|---|-------------------|------------|
| Agency: Interior Alaska Center for Non-Violent Living | Reporting Period: | 12-31-2006 |
| Grant #:06-4-5017                                     |                   |            |

## NOTE: Include Denali Commission Grant Funds Only on this form.

| Line Items:                        | Approved<br>Budget: | Actual Cost to Date: | Scheduled<br>Completion<br>Date: | Actual Work Performed:  |
|------------------------------------|---------------------|----------------------|----------------------------------|---|
| Furniture Admin Offices            | 30,000              | 30,615.58            | 6/30/2006                        | All Office Furniture purchased and set up                       |
| Commercial Kitchen<br>Appliances - | 148,000             | 151,223.00           | 6/30/2006                        | All Kitchen Items Purchased<br>And installed                    |
| Furniture -<br>Dining Room         | -0-                 |                      | 6/30/2006                        |   |
| Appliances -<br>Galley Kitchen     | 6,500               | 7,819.56             | 6/30/2006                        | Appliances Purchased  |
| Furniture -<br>Child Care Space    | 11,000              | 1,521.02             | 6/30/2006                        | Cabinets for Storage – Large plastic toys                       |
| Appliances -<br>Commercial Laundry | 36,000              | 38,739.83            | 6/30/2006                        | Appliances Purchased  |
| Gym Equipment                      | 10,000              |                      | 6/30/2006                        | 7   |
| Key Card Door Lock System          | 14,000              | 14,763.57            | 6/30/2006                        | Door Locks, roll down<br>windows, Keys                          |
| Badge System                       | -0-                 |                      | 6/30/2006                        |   |
| Telephone System                   | 26,000              | 25,210.50            | 6/30/2006                        | Phone System Equipment<br>Purchased                             |
| Computer Network System            | 45,000              | 32,895.25            | 6/30/2006                        | Purchased all Computers   |
| Camera/Intercom System             | 50,000              | 51,008.55            | 6/30/2006                        | Purchased Cameras and other equipment – installed security iron |

## Attachment G

| Appliances & Furniture –<br>Clients Rooms | 135,150   | 135,170.26 | 6/30/2006 | Client Washer/Dryer,<br>couches, chairs, microwaves,<br>refrigerators      |
|---|-----------|------------|-----------|--|
| Furniture – Client Day Room               | -0-       |            | 6/30/2006 |  |
| Copy Machine                              | 12,500    | 12,359.00  | 6/30/2006 | Purchased Bizhub   |
| Outside Storage Bins                      | -0-       |            | 6/30/2006 |  |
| Donation Storage Area                     | 8,550     | 2,506.57   | 6/30/2006 | Storage area and shelving for donation                                     |
| Medicine Storage Cabinets                 | 2,500     |            | 6/30/2006 |  |
| Play Yard Equipment                       | 9,300     |            | 6/30/2006 |  |
| Fencing Around Property and Play Yard     | 32,000    | 31,276.00  | 6/30/2006 | Fencing Purchased and fully installed                                      |
| Landscapng                                | 39,500    | 39,111.53  | 6/30/2006 | Trees purchased and planted  – Sign put in – shrubs and grass seed planted |
| Asphalt for Parking Lot                   | 82,000    | 83,258.00  | 6/30/2006 | Paving Completed   |
| Floor Covering                            | 132,000   | 88,149.42  | 6/30/2006 | Floor covering is fully installed and 60% billed                           |
| Animal Kennel Area                        | 49,000    |            | 6/30/2006 |  |
| 2 Elevators                               | 85,000    | 84,350.00  | 6/30/2006 | Elevators are fully installed  |
| Lighting Fixtures – Motion<br>Sensors     | 36,000    | 36,000.00  | 6/30/2006 | Light Fixtures are fully installed   |
| Totals:                                   | 1,000,000 | 865,977.64 |           |  |

| Signature:            | Date: |           |
|-----------------------|-------|-----------|
| Print Name and Title: |       | Form 641B |