

Alaska Energy Cost Reduction Program
Progress Report

Grantee: Anchorage School District

Project Name: Anchorage School District Energy Cost Reduction

Grant #: 2195271

Period of Report: Sept 1, 2007 to Dec 31, 2007

Project Activities Completed:

The projects at the following locations are currently in the design / evaluation phase. The Energy Conservation Measures have been verified and recommended solutions are being designed for implementation later in the year. The table shows percentage of design completion and anticipated completion date for this design.

Location	Design Percent Complete	Anticipated Design Completion Date
Kasuun Elementary	95%	March 2008
Stellar	95%	March 2008
Lake Hood Elementary	95%	March 2008
Benny Benson	95%	March 2008
West High School	10%	March 2008
Huffman Elementary	10%	March 2008
Bowman Elementary	10%	March 2008

1. The District has completed running the evaluation test on the single fixture and has determined it can function in the freezer environment. New lights have been ordered.
2. The boiler air fuel mixtures are installed and functioning on five boilers at Baxter and Muldoon Elementary school. Awaiting final invoice from contractor.
3. The District has completed the first of three phases to install T-8 lighting at facilities/Maintenance

Existing or Potential Problems:

None

Activities Targeted for Next Reporting Period:

The following Energy Conservation measures are planned for implementation within the next quarter:

1. Installation of efficient fluorescent lighting at Student Nutrition Freezer.
2. Continue the installation of efficient fluorescent lighting in select areas (phase 2 and 3) of Facilities/Maintenance building.
3. Verification and sequencing of boilers at Student Nutrition.
4. Completion of the design phase of projects listed above.
5. Issuance of bid documents for installation of an Air Curtain at Student Nutrition
6. Installation of efficient lighting in Baxter Elementary School.
7. Installation of efficient lighting in Ptarmigan Elementary School



Anchorage School District

5530 E. Northern Lights Blvd.
Anchorage, Alaska 99504-3135
(907) 742-4000

SCHOOL BOARD

Tim Steele
President

Macon Roberts
Vice President

Crystal Kennedy
Clerk

Chris Tuck
Treasurer

Jeff Friedman

Mary Marks

John Steiner

SUPERINTENDENT

Carol Comeau

RECEIVED
JAN 16 2008

AIDEA
AEA

Jan 15, 2008

Ms. Rebecca Garrett
Project Manager
State of Alaska
Alaska Energy Authority
813 W. Northern Lights Blvd.
Anchorage, AK. 99503

Dear Ms. Garrett,

The Anchorage School District is submitting a Financial Report of Expenditures and a Progress Report for the quarter ending December 31, 2007 for the Alaska Energy Cost Reduction Program Grant awarded by your Agency. The total requested reimbursement for this quarter is \$10,116.27, in addition \$4,195.61 was spent from Grantee contributions. Please see attached invoices and documents to support the reimbursement request.

Please contact Rose Stokes, Senior Accountant at Tel (907) 742-4344, if additional information is required.

Sincerely,

Janet Stokesbary
Chief Financial Officer

dkp
Enclosures

Cc: Randy Ribble, P.E. ASD Project Manager