

Denali Commission Monthly Project Information Sheet



Date: 24-Jul-12
 Project Title: Gambell Evacuation Road - Construction
 Award No.: RA - 01381-00 PM: Lisa Coyle
 AKSAS No.: 62973 Status: **Construction**
 Location: Gambell, AK
 Expiration: 31-Dec-2013
 Scope: Repair the existing 2.5 miles of the evacuation road. Extend the evacuation road 3.5 miles to Akeftapak Bay. Construct a cemetery road/trail that connects to the evacuation road at MP 2.3. Construct a short spur road to Tevleghak Bay connecting to the evacuation road at MP 3.2.

Award Information:	Progress Report for 4th Quarter 2012: 4-1-12 to 6-30-12	Total Funding	Remaining	Report ACCEPTED by Denali Comm.
Award	\$10,468.82	\$850,000.00		
State Match	\$105,464.93	\$8,000,000.00		
Total Expenditures	\$115,933.75	\$8,850,000.00	\$8,734,066.25	

Amendment: n/a

Acquisition: N/A
 Significance: Extend the evacuation road for the community of Gambell
 Stakeholders: Denali Commission, FHWA, Gambell, Kawerak

Scheduled Milestones:	Site Visit/Public Meeting: summer 2012	Contract Award Date: 10-Jan-12
	50% Design: n/a	Site Work Began: 14-Jul-12
	Design Complete: 10-Jan-12	Construction Comp: 1-Oct-13
	Environmental: 10-Jan-12	Close with DC to begin: 1-Jan-14

Milestones:	Planned Start	Planned End	Actual Start	Actual End
Design:	8/22/2011	11/22/2011	8/22/2011	1/10/2012
Construction:	1/10/2012	10/1/2013	7/14/2012	
Comments:	Updated Actual Start date to reflect actual on site start date, not award date.			
Close Out:	1/1/2014	3/31/2014		

Status: Bering Pacific is mobilizing and setting up fuel farm, staging area, offices, and labs. SWPPP meeting held with SWPPP preparer. Started pit development--drilling and stripping. Edge Surveyors working on slope staking. Bird surveyors on site 7/14 to begin their work to see if contractor can start working in the tundra portion of the project. They need to verify that the tundra birds are done nesting before we can start placing embankment. Browning interviewing Gambell folks for two local hire positions.

Issues/Risks: None

Actions: Construction to begin summer 2012.