



CONSTRUCTION INSPECTION REPORT

Project: Knudson Cove Harbor				Report No: Pool – 037		
File No: 062010.05 C-2				Date: March 31, 2009		
Consultant: PND Engineers, Inc.				Day of the Week: Tuesday		
WEATHER	Bright Sun	Clear X	Overcast	Rain	Snow	Other
TEMP	Below 0	0-32	32-50 X	50-70	70-85	Over 85
WIND	Still X	Mod	High	Comments:		
HUMIDITY	Dry	Mod X	Humid	Comments:		
Name of Contractor		Non-Manual		Manual		Remarks
Pool Engineering		1		4		
CONTACTS						
Name		Title		Phone No.		Remarks
John Pool		Project Manager		907-617-1615		
FIELD ACTIVITIES						
<p>Pile H8 is approx. 2% out of plumb. Contract Specifications allow for 1% max. At low tide (-0.6 at 10:40am) PND inspector met with the Owner representatives (Steve Corporon and Les Zetterburg) and the Contractor (John Pool) at the job site to discuss pile H8. At today's low tide the pile starts to rub on the pile hoop fender. After discussing the issue, the Owner and PND decided they can accept the pile as is.</p> <p>Northland Services mobilized (9) 3' finger floats to the job site on flat bed trailers.</p> <p>No other work done on site.</p> <p>*NO PHOTOS TAKEN*</p>						

CONSTRUCTION INSPECTOR: Lance Greer

DATE: March 31, 2009