Port MacKenzie Natural Gas Line Extension Engineering
Grant Agreement Number 2195180

Alaska Energy Cost Reduction Program
Progress Report

Grantee: Matanuska-Susitna Borough

Project Name: Port MacKenzie Natural Gas Line Extension Engineering

Grant # 219580

Period of Report: 1 July 2005 to 30 September 2005

Project Activities Completed:

1. The scope of work has been modified and staffed with the Borough's Purchasing Office. The Borough will re-advertise for 30 days in November 2005.

Existing or Potential Problems:

Project completion will be extended to 31 May 2006.

Activities Targeted for Next Reporting Period:

1. Re-advertise for design proposals for 30 days.
2. Select a design firm to negotiate preliminary engineering and design.
3. Complete a formal contract by 31 January 2006.

Submitted by: Marc Van Dongen, Port Director, (907) 746-7414 October 31, 2005