STATE OF ALASKA

DEPARTMENT OF TRANSPORTATION AND PUBLIC FACILITIES

SEAN PARNELL, GOVERNOR
6860 GLACIER HIGHWAY
JUNEAU, ALASKA 99801-7999
PHONE: (907) 465-1799
TEXT: (907) 465-4647
FAX: (907) 465-2030

Local Address:
PO BOX 1364
WRANGELL, AK 99929
PHONE: (907) 874-4467
FAX: (907) 874-4469

June 14, 2012
PL #: 25
RE: Wrangell Road and Utilities Improvements
HPRM-0003(135)/68828 & 67789
Construction Progress Update Memorandum #7

Tim Rooney
City and Borough of Wrangell
205 Brueger Street
Wrangell, AK 99929

Mr. Rooney,

This memo is to give an update of the construction progress since the last Construction Update Memo and give details of additional costs associated with the project.

Construction Update and Look-Ahead

Bullet items of completed tasks since the last update are listed below.

- Nearly all concrete sidewalk and curb and gutters installed between McKinnon Street and Lynch Street.
- Nearly all roadway pavement complete to the Lynch Street intersection.
- Sub-excavation complete and shallow storm drain lines installed to Campbell Drive in preparation for concrete work.
- Water mainline disinfected between St. Michael's Street and Episcopal Street.
- Nearly all storm drain mainline, water and sewer connections complete between St. Michael's Street and Episcopal Street.

Summary of Additional Costs

Description of Change	Cost
➢ Additional roof drain connection at Wrangell Art Gallery	$2,730
➢ Replacement of glass seeded concrete near the Angerman Store	$5,653
➢ Replacement of storm drain structure S-35 with Type A inlet	≈$2,310
TOTAL	$10,693

The above additional costs are due to betterments for the project or unexpected field conditions. Items such as these are typical for a project of this nature.

Please contact me if you have any questions.

Regards,

James Lowell, PE, LS
Chief Construction Engineer

Eric Voorhees, PE
Project Engineer

CC: Maureen Hansen, PE, Project Manager