

Date: November 22, 2005

Alaska Native Tribal Health Consortium
Division of Environmental Health and Engineering
1901 Bragaw Street, Suite 200
Anchorage, Alaska 99508-3440

Document Distribution

Document Type: Amendment No. 1 to the Cooperative Project Agreement
Project No.: AN 04-GB7
Project Location: Manokotak, Alaska
Execution Date: November 17, 2005

The individuals below were sent a copy of this document:

Mike Minista, President, Village of Manokotak
Environmental Health Director, BBAHC
David Beveridge, DEHE, Anchorage
Kelly Leseman, DEHE, Anchorage
Kim Baisch, DEHE, Anchorage
Diane Chris, DEHE, Anchorage
Rick Boyce, DEHE, Anchorage

cc: Program Services, DEHE, Anchorage

For additional information, please contact:

Deanza Hjalseth
1-800-560-8637, extension 3602

LR: 09/23/05



Division of Environmental Health and Engineering

Amendment No. 1 to the Cooperative Project Agreement

A Health Facility Improvement Project Between:
The Alaska Native Tribal Health Consortium and
The Village of Manokotak, Alaska
Project No. AN 04-GB7
October 2005

AMENDMENT NO. 1
TO THE
COOPERATIVE PROJECT AGREEMENT
HEALTH FACILITY IMPROVEMENT PROJECT
VILLAGE OF MANOKOTAK, ALASKA

PROJECT NO. AN 04-GB7

To complete this project, ANTHC and the Village of Manokotak mutually agree to the terms and conditions contained in this Amendment.

APPROVED BY:

3 Nov 05

Date

Ralph M. Hogge

Ralph Hogge, P.E.

Director, Regional Facilities Services
DEHE, ANTHC

APPROVED BY:

17 Nov. 05

Date

Mike Minista

Michael Gloko Sr.

President

Village of Manokotak, Alaska

**AMENDMENT NO. 1
TO THE
COOPERATIVE PROJECT AGREEMENT
HEALTH FACILITY IMPROVEMENT PROJECT
VILLAGE OF MANOKOTAK, ALASKA**

PROJECT NO. AN 04-GB7

DATE OF DOCUMENT:
October 2005

A. INTRODUCTION

Throughout this Amendment these entities are referred to as follows:

Village of Manokotak	=	Village
Alaska Native Tribal Health Consortium	=	ANTHC
Cooperative Project Agreement	=	CPA
Community Development Block Grant	=	CDBG
Denali Commission	=	Commission

On Aug. 31, 2004, ANTHC and the Village of Manokotak executed a CPA authorized by the Denali Commission to construct a new health clinic in Manokotak, Alaska. Project activities included site preparation, materials and equipment, construction, and labor.

Project funding totaled \$994,470 and was provided by the following agencies:

- \$577,000 of Commission funding, via Denali Commission Financial Assistance Award Project No. 0100-DC-2003-I13, Addendum B, dated January 2004
- \$118,470 of 2004 Indian Health Service Tribal Equipment funds
- \$299,000 of Community Development Block Grant funds, via Denali Commission Financial Assistance Award Project No. 0100-DC-2003-I13, Addendum B, dated January 2004

B. REVISION OF PROJECT BUDGET

This Amendment adds \$409,000 per Denali Commission Financial Assistance Award Project No. 185-05, dated August 2005, and \$336,330 per Denali Commission Financial Assistance Award Project No. 185-05, Amendment No. 2, dated September 2005. It also recognizes the Indian Health Service FY 04 Tribal Equipment funds as part of the cost share.

Project funding therefore totals \$1,739,800.

A revised project budget and funding sources table is provided below.

Job Type	Scope of Work	Qty	Units	Unit Cost	Total Cost	Funding Sources				
						Denali FY03	IHS FY04	Village CDBG	Denali FY05	Denali FY05
M-CL	Construct new clinic	1	LS	1,739,800	1,739,800	577,000	118,470	299,000	409,000	336,330
Total Award					\$1,739,800	\$577,000	\$118,470	\$299,000	\$409,000	\$336,330

(The \$73,665 central operations fee identified in the original CPA is now part of the project's unit cost. At the time the original CPA was executed, ANTHC had to perform construction via force account, and therefore a central operations fee was identified. However, it is now known that construction will be performed via a contractor; project administration of this type does not require a central operations fee.)

This document constitutes Amendment No. 1 to the CPA to construct a new health clinic in Manokotak, Alaska. All other sections of the original CPA remain in effect as agreed upon and executed.