
CONCEPTUAL DESIGN REPORT



NEWTOK POWER PLANT UPGRADE March 7, 2002

Prepared by: Wiley W. Wilhelm, P.E



EXECUTIVE SUMMARY

This report has been prepared for the State of Alaska, Alaska Energy Authority (AEA), Rural Energy Group. Its purpose is to provide the basis for a new power plant with an associated schedule and cost estimate for the community of Newtok, Alaska.

The report includes a review of the existing power plant, an analysis of future needs, a conceptual design to meet these needs, a proposed project schedule, and a budget cost estimate for the project.

The participants in the proposed power generation facility include:

- Newtok Corporation
- Newtok Village (Traditional Council)
- Ungusraq Power Company (UPC)

The existing power plant has a potential power generation capacity of 372.5 kW from three generators with individual capacities of 122.5 kW, 125 kW; and 125 kW. All three of the generators have high hours of use: Generator No. 1, 52,000 hours; Generator no. 2, 58,000 hours; and Generator No. 3, 30,000 hours. These existing power generators are located in a wood building on post and pad foundation. The building is poorly lighted and ventilated and has no security locks. The wood flooring is soiled from fuel and oil. The only fuel storage for the power plant is a 300 gallon day-tank that is refilled almost daily using 55 gallon drums that are filled at the company's bulk fuel tanks at the extreme north end of the village, then transported over the boardwalk to the power plant. There is evidence of apparent oil and fuel spills in, under and around the building. Power outages occur as frequently as 1 to 3 times per week. In general the facility is in poor condition. The existing power generation facility does have a waste heat recovery system, providing heat for the water tank. The village would like to continue to use the waste heat. Because of the poor condition of the existing power plant, poor reliability, and lack of capacity for future expansion, the existing power plant should be replaced.

Once it was determined that a new power plant was needed, the process to select a site began. The site selection process involved reviewing pertinent public documents, consulting with community leaders, and conversations with government agencies. The community held two public meetings to discuss the best location for the new power plant, (see Appendix A). The community would like the new power plant to be located at the same location or near the existing power plant. This would keep the power plant adjacent to the water tank and water treatment/washeteria facility and allowing these facilities to benefit from a modern waste heat recovery system. This site also does not appear to have any special site control issues. There is not any evidence of historical use by others that could make a claim for this property. This site will require working with the Newtok Corporation to obtain site control. Because this site location has the support of the village and no special land or engineering problems, it has been selected as the location of the new power plant.

This site and any other sites within the existing village do share a common problem. A significant erosion problem may someday threaten the village. The Ninglick River south of the village has been creeping towards the village for years. A report by Woodward/Clyde dated February 24, 1984 entitled "Ninglick River Erosion Assessment" stated the village could be threatened in 25 to 30 years. Because of this threat, the community would like to move the village to Nelson Island. However at this time, no plan or financing is in place to allow for the relocation of the village.

The proposed power plant facility will occupy a site approximately 90 feet by 110 feet. The proposed power plant building is a metal structure 30 feet by 48 feet on piling. In addition to the new power plant building, a 12,000 gallon intermediate fuel tank will be placed 20 ft from the building. This intermediate tank will be connected to a fuel line running from the existing tank farm.

The proposed capacity of the new power generation-facility is 530 kW, using four generators and represents a 42% increase in capacity. The new generators and their sizing will allow Ungusraq Power Company to meet the power needs of the entire community for the next ten year including the school. If the growth of the community exceeds this projection, the proposed power plant is designed to allow for additional capacity by adding to the power plant's capacity or augmenting with alternative power sources.

The total Budget Cost Estimate for the new power plant is \$1,538,040. This estimate includes the costs for: design, construction administration, permitting, regulatory plans, construction costs and a 20% construction contingency.

TABLE OF CONTENTS

EXE	CUTIV	VE SUMMARY	EX-1
I.	INT	RODUCTION	1
	A.	CONTACTS	1
	B.	APPLICABLE REGULATIONS AND CODES	1
П.	EXI	STING POWER GENERATION FACILITY	2
	A.	FACILITY DESCRIPTION	
	В.	EXISTING POWER GENERATION CAPACITY SUMMARY	3
	C.	CURRENT ELECTRICAL CONSUMPTION (DEMAND)	3
III.	PRO	POSED NEW FACILITY	3
	A.	SITE SELECTION	3
	B.	SITE CONTROL	4
	C.	SOIL CONDITIONS	4
	D.	COMMUNITY FLOOD DATA	4
	E.	LOCAL FILL MATERIAL	
	F.	POWER GENERATION BUILDING FOUNDATION	4
	G.	POWER GENERATOR BUILDING	5
	H.	FUEL SYSTEM	5
	I.	PROJECTED ELECTRICAL CONSUMPTION (DEMAND)	5
	J.	GENERATORS AND SWITCHGEAR	
	K.	CONNECTION TO EXISTING ELECTRICAL DISTRIBUTION SYSTEM	и6
	L.	OWNERSHIP AND OPERATION	6
	M.	PERMITTING	7
		1. Coastal Project Questionnaire	7
		2. Fire Marshal Review	
		3. US Army Wetlands Permit	7
		4. FAA Review	7
		5. ADEC Review	8
		6. RCA Certification	
	N.	CONSTRUCTION METHOD	8
		1. Local labor	8
		2. Local Equipment	9
	O.	SCHEDULE	9
	P.	BUDGET COST ESTIMATE	9

APPENDICES:

Appendix A: Site Recommendation from the village

Appendix B: Geotechnical Information

Appendix C: US Army Corps of Engineers - Flood Plain Management Services ALASKAN

COMMUNITIES FLOOD HAZARD DATA, June 2000 Publication Information

Appendix D: Peak Load Data

Appendix E: Conceptual Design Drawings

Appendix F: Budget Cost Estimate

I. INTRODUCTION

This report has been prepared for the State of Alaska, Alaska Energy Authority (AEA), Rural Energy Group, to identify the design basis for the development of a new power generation facility in the community of Newtok, Alaska.

This report includes a review of the existing power generation facility in the community, an analysis of future power needs, a conceptual design for a new power plant, a proposed project schedule and a budget cost estimate for the project.

An engineering investigation was made from existing photographs and design documents. The investigation included a review of overhead and oblique aerial photographs, existing surveys, and design documents. The investigation also included conversations with community leaders.

A. CONTACTS

Information for this report was gathered from the following people:

Jim Patterson	Village Safe Water	(907) 729-3561
Lenny Landis	AIDEA/AEA	(907) 269-4684
Kris Noonan	AIDEA/AEA	(907) 269-4697
Stanley Tom	Newtok Traditional Council	(907) 237-2314
Paul Charles	Ungusraq Power Company	(907) 237-2177
Larry Charles	Newtok Corporation	(907) 237-2512
Kristy Miller	DCED	(907) 269-4567
Keith Jost	DCED	(907) 269-4548
Harlan Legare	Corp of Engineers	(907) 753-2610
Dave Williams	Corp of Engineers	(907) 753-5621
Paul Liedberg	US Fish & Wildlife Service	(907) 543-1003
Joe Killeen	AVCP	(907) 543-3121

B. APPLICABLE REGULATIONS AND CODES

The design and operation of new power plant and the associated fuel systems is controlled by the following State and Federal regulations:

- State of Alaska Fire and Life Safety Regulations (13 AAC 50);
- 2000 International Fire Code as adopted by 13 AAC 50;
- 2000 International Building Code as adopted by 13 AAC 50;
- EPA Oil Pollution Prevention Regulations (40 CFR Part 112);
- ADEC Air Quality Regulations (18 AAC 52)
- Regulatory Commission of Alaska (RCA) Certification (3 AAC 42.05.221)



The current State of Alaska Fire and Life Safety Regulations adopted the 2000 editions of the International Fire Code (IFC) and the International Building Code (IBC). The code requirements of the IFC establish the primary design requirements for new facilities.

The State of Alaska Air Quality Regulations applies to emission generating equipment. The facility will require certification from RCA prior to initial use.

The US Environmental Protection Agency (EPA) Spill Prevention Control and Countermeasures Plan (SPCC) identifies minimum fuel facility requirements for above ground tanks larger than 660 gallons, or which have an aggregate volume of more than 1,320 gallons.

II. EXISTING POWER GENERATION FACILITY

A. FACILITY DESCRIPTION

The Ungusraq Power Company operates the power plant providing electricity to the community except for the new school and the old BIA school which both have their own power generators. The Power Plant is located on the south side of the community, adjacent to the water tank and water treatment building, (see the Conceptual Design Drawings, Appendix E). The generators are supplied with fuel from the Newtok tank farm located at the north end of the village.

The existing power plant has a potential power generation capacity of 372.5 kW from three generators with individual capacities of 122.5 kW, 125 kW; and 125 kW. All three of the generators have high hours of use: Generator No. 1, 52,000 hours; Generator no. 2, 58,000 hours; and Generator No. 3, 30,000 hours. These existing power generators are located in a wood building on post and pad foundation. The building is poorly lighted and ventilated and has no security locks. The wood flooring is soiled from fuel and oil. The only fuel storage for the power plant is a 300 gallons day-tank that is refilled almost daily using 55 gallon drums that are filled at the company's bulk fuel tanks at the extreme north end of the village, then transported over the boardwalk to the power plant. There is evidence of apparent oil and fuel spills in, under and around the building. It has been reported that power outages occur 1 to 3 times per week. In general the facility is in poor condition. The existing power generation facility has a waste heat recovery system, providing heat for the water tank. Because of the poor condition of the existing power plant, poor reliability, and lack of capacity for future expansion, the existing power plant should be replaced.

B. EXISTING POWER GENERATION CAPACITY SUMMARY

The following table lists the existing total power generation capacity.

Existing Total Power Generation Capacity

Generator	Capacity (KW)
#1	122.5
#2	125
#3	<u>125</u>
Total	372.5

C. CURRENT ELECTRICAL CONSUMPTION (DEMAND)

The Ungusraq Power Company provides electricity for the entire village with the exception of the old BIA School and the new school which both have their own power generators. The Ungusraq Power Company's records show a maximum, recorded peak load of 100 kW on December 23, 2001. See Appendix D for the daily peak loads in December 2001 at the Ungusraq Power Company's plant. This is approximately 10 kW higher than any previous peak loads on record. The new school reported that their maximum load occurs around noon each day and is about 55 kW. The old BIA school reportedly has a maximum demand of approximately 35 kW. The maximum, (peak) electrical demand in 2001 was approximately 190 kW.

III. PROPOSED NEW FACILITY

A. SITE SELECTION

The site selected is next to the existing power plant and adjacent to the water tank and washeteria/water treatment facility. This site was selected for several reasons: lack of historical use by others; the community's request for this site; its close proximity to the washeteria/water treatment facility; and the ease of connecting it to the existing electrical distribution system. The community's primary reason for selecting this site is its close proximity to the washeteria/water treatment facility. The community wants to continue using the waste heat from the generators to help differ the cost of operating their washeteria/water treatment facility. The only problem with this site is the lack of a pipeline linking it with the bulk fuel tanks at the north end of the village. Unfortunately, there are no suitable facilities near the fuel tank farm to benefit from a waste heat recovery system. See Appendix A for site location recommendation by the community.

B. SITE CONTROL

The lands in and around the village of Newtok are held by the Newtok Corporation and have not been subdivided by a U.S. Survey. The site is located on property to which clear ownership has not been determined. Personnel from the Department of Community and Economic Development recommend that the new facility and structures be located on property which does not show any signs of historical use, since sites which have been used in the past may have a legal ownership claim which is not identified at this time. This site will require working with the Newtok Corporation to obtain site control. This site does not appear to be disturbed or have any potential claim for historical use.

C. SOIL CONDITIONS

The soils near the site of the new power plant are frozen silty sand according to a soil report prepared in 1982 by the Public Health Service for the design of the adjacent water tank. A review of aerial photos also indicates the soil at the proposed site is probably underlain with marginally frozen, ice rich soils susceptible to severe settlement if they are not maintained in a frozen state.

A complete geotechnical investigation should be performed prior to the completion of the power plant design to verify the actual site conditions and design assumptions.

D. COMMUNITY FLOOD DATA

The US Army Corps of Engineers – Flood Plain Management Services ALASKAN COMMUNITIES FLOOD HAZARD DATA 2000 publication indicates "no known flooding" for the village of Newtok. However, a report by Woodward/Clyde in February 24, 1984 entitled "Ninglick River Erosion Assessment" commented that the "When the wind blows onshore in the Bering Sea, the tide may riser higher than normal because of storm surge. Newtok experiences flooding from the Newtok River, a small river north of the village, about twice a year as a result of these surges".

E. LOCAL FILL MATERIAL

No suitable local fill material is available.

F. POWER GENERATION BUILDING FOUNDATION

Since the site is considered to have marginally frozen, ice rich soils, the building foundation must maintain the thermal stability of the existing ground to prevent thaw settlement. Further, since no local fill material is available, and the cost for constructing a thaw stable gravel fill pad with imported gravel would be extremely expensive and difficult, a pile-supported building is recommended. The building is to be supported on



ad-freeze piling installed in the winter during frozen conditions. The piling and platform are to be constructed with steel pile, structural members and plate.

G. POWER GENERATOR BUILDING

The building will be a pre-engineered metal and wood structure 30 feet by 48 feet. It will be insulated and provide interior partitions to close off work areas from the generator noise. The floor and wall main structural members will be steel. The building will house the generators and all associated switchgear.

H. FUEL SYSTEM

The Ungusraq Power Company has three bulk fuel tanks with a combined capacity of 40,000 gallons located at the extreme north end of the village. Since there is not a pipeline linking the bulk fuel tank farm with the new power plant site, a pipeline needs to be constructed or the fuel hauled overland or along the boardwalk. The community has stated that they would prefer hauling the fuel rather than using a pipeline. They are concerned with a pipeline interfering with their snow machine use. Given the fact that the community does not want a pipeline and the knowledge that the village may move someday, it seems needless to add the expense of constructing 1000 feet of pipeline at this time.

I. PROJECTED ELECTRICAL CONSUMPTION (DEMAND)

The current maximum (peak) load for the community including the old BIA school and the new school is approximately 190 kW. The village expects AVCP to construct approximately 2 homes each year for the foreseeable future. Assuming each home adds 1.5 kW of demand, this would result in an increase of 30 kW over a ten years period. Village Safe Water has very preliminary plans to upgrade the washeteria but no additional electrical loads have been calculated. Village Safe Water said there are also discussions of providing a village wide sewer collection system someday, but again this is so preliminary that future electrical loads are very difficult to estimate. Without well-defined future projects and their associated electrical demands, applying a reasonable annual growth rate for electrical demand to the current demand is the best method of calculating future demand. Assuming an annualized growth rate of 4.7 % for electrical consumption over a ten years period, the peak demand in ten years would be about 300 kW. The 4.7% annual growth rate was determined based on electrical consumption PCE records for the previous five years (1997 – 2001), see Appendix D.

The following using entities for the village were polled for future construction and potential additional loads on the power plant and the results shown here:

- 1. State of Alaska Dept. of Trans. (Airport) No foreseeable projects.
- 2. Southwest Region School District No foreseeable projects.



- 3. State of Alaska, Village Safe Water Several projects in the preliminary planning phase.
- 4. AVCP Housing Expect to build approximately 2 new homes per year for the foreseeable future.

Appendix D provides the peak load data as recorded for the years 1997 through 2001. Research produced data for monthly peak loads, power and fuel consumption for the existing plant over the last six years. The peak loads were tracked and charted. The trend from this data provides a baseline load to add the above projects.

A trend analysis was performed on the existing data and showed a gradual linear increase of approximately 4.7% per year. The trend from this data provides a baseline load to add the above projects.

The difference between the absolute annual peak and the trend and that point each year shows an average peak load at 119% of the trend. Projecting these numbers over the tenyear life span of the plant gives approximately a 113 kW trend peak with a 143 kW absolute peak at the end of FY11. Additional monitoring is needed to accurately assess loads for generator sizing. See Appendix D, Peak Load Data.

J. GENERATORS AND SWITCHGEAR

The proposed capacity will be 530 kW, using four generators. This is a 42% increase from existing capacity indicated by the projected growth of the village and the addition of the school facilities to the town load. The generators will feed new load sensing switchgear and step up transformers. The generators are sized so the largest generator can handle the peak loading during the winter. Additional load monitoring is required to properly size the generators as PCE data is used for preliminary purposes only.

K. CONNECTION TO EXISTING ELECTRICAL DISTRIBUTION SYSTEM

The power plant will connect to the existing overhead electrical distribution lines. The new power plant is to be constructed next to the existing plant which will simplify connecting to the existing electrical distribution system.

Since the existing system is in fairly good condition, no upgrades to the system are recommended at this time. The power poles and assemblies are in good condition.

L. OWNERSHIP AND OPERATION

The proposed power generation facility and electrical distribution system are owned and operated by Ungusraq Power Company. UPC also has a bulk fuel tank farm that they also own and operate.



M. PERMITTING

The construction and operation of the new power plant requires the following permitting:

1. Coastal Project Questionnaire

Projects located in a coastal region must submit a Coastal Project Questionnaire under the Alaska Coastal Management Program to the State of Alaska, Department of Governmental Coordination (DGC). The DGC reviews the questionnaire and assists in identifying required permits pertinent to the project. The standard review spans a 30 day period, subsequent to the Corps of Engineers issuance of the DA Permit. Projects outside of coastal zones are excluded from this process.

2. Fire Marshal Review

The construction of the new power generation facility will require submittal of a complete set of construction documents to the State of Alaska, Department of Public Safety, Division of Fire Prevention (Fire Marshal) for plan review and approval. The State Fire Marshall then issues a Plan Review Permit to verify compliance with approved Building, Fire, and Life Safety codes. Final stamped drawings must be submitted along with the application fee for project review. Anticipate a minimum of one month before comments may be received from the Fire Marshall.

3. US Army Wetlands Permit

Power plant projects that place fill material on existing soil require an Application for Department of the Army Permit to be submitted to the United States Army Corps of Engineers, Alaska District before construction begins. The Corps of Engineers will review this project under an 18 day public notice Nationwide Permit. Projects constructed on piling without placing fill are not subject to the jurisdiction of the Corps of Engineers.

4. FAA Review

Power plants located less than 5 miles from a runway or airport should complete Form 7460-1, "Notice of Proposed Construction or Alteration", and submit all necessary elevation and height of structure information to the Federal Aviation Administration, Alaska Region (FAA) prior to construction. The FAA reviews the power plant and determines whether the construction or project will present a hazard to air traffic in the vicinity. Projects located beyond the 5 mile range should be reviewed on a case be case basis as to whether Form 7460-1 should be

submitted. The FAA has typically provided project determinations within one week of the completed form submittal.

5. ADEC Review

The Alaska Department of Environmental Conservation (ADEC) regulates the operation of diesel power generation facilities by a consistency review process. The Application for Pre-Approved Limit Diesel Generation Facility must be submitted prior to the facility startup provided that the nitrogen oxide emissions, do not exceed 100 tons/year. The review is setup to accommodate future growth of a power plant, provided that growth is requested during the initial application and it does not exceed the 100 ton/year of nitrogen oxide emissions.

6. RCA Certification

The Regulatory Commission of Alaska regulates public utilities by certifying qualified providers of public utility and pipeline services; and ensuring that they provide safe and adequate services and facilities at just and reasonable rates, terms, and conditions. This keeps rates as low as possible while allowing the utility to earn a fair return. The commission also determines the eligibility and the per kilowatt-hour support for electric utilities under the Power Cost Equalization program.

N. CONSTRUCTION METHOD

Construction of the new power plant is to be conducted using Force Account methods. Under qualified management, this construction method has traditionally produced cost effective results, fast construction schedules and increased local hire.

When working on a Force Account basis, the project typically hires a qualified superintendent and local labor where available. Additional personnel may need to be brought in to supplement the local labor force for specialty trades, such as pipe welding and electrical installation.

Traditionally, Force Account projects have enlisted the use of local equipment where available. Where the local equipment use cannot be donated to the project, equipment rental rates are negotiated or traded off for equipment repair.

1. Local labor

The Newtok Community was questioned about the local available labor force. They indicated that no formal list was available which identified personnel and skills.



,

2. Local Equipment

No equipment, other than for airport maintenance, is available in the community. All equipment for this project will have to be shipped in.


O. SCHEDULE

A construction schedule has been prepared based on historical force account construction methods and crew sizes. Due to the ground conditions, most of the construction must occur while the ground is frozen. For this reason, the schedule identifies material delivery and equipment delivery to the village in the fall with construction started in the winter. All heavy equipment use must be completed and the equipment must be staged for demobilizing from the village prior to the spring thaw.

Note: The proposed schedule is very dependent upon many inter-related factors, such as project start time, material availability and weather. If any of these items creates a delay, the project may run into the following season, which will increase the construction costs. In order to address this potential delay, and increased cost, and a 20% construction contingency should be used in cost estimating for the project.

P. BUDGET COST ESTIMATE

A Budget Cost Estimate has been prepared for construction of the power generation facility as presented on the Conceptual Project Layout Plan, (see Appendix F for the complete detailed estimates). The estimate was developed based on historical Force Account construction costs for recent power plant projects in southwest Alaska. Equipment rental rates are based on historical rental rates for similar equipment. This estimate includes design cost, construction costs, regulatory plan development costs, project management costs and a construction contingency of 20%. The total Budget Cost Estimate is approximately \$1,538,040.





NEWTOK TRADITIONAL COUNCIL.....

P.O. BOX 5545 NEWTOK, ALASKA 99559 PHONE (907) 237-2314 FAX (907) 237-2428

January 29, 2002

Derrick Howard LCMF Anchorage, AK

Subject: Generator Location

Dear Mr. Howard;

I'm replying about our Grant money available through Denali Commission of amount of \$450,000.00.

The Newtok Traditional Council had a Special Joint meeting with the Ungusraq Power Company along with the Elders on January 25th, 2002.

The members wanted the Power Company build near the exciting site, because the Power Company is out dated, Power lines, transformers, bulk fuel tanks and the Power Panel's. They want the site next to the old generator building, so we can use the Waste heat to the PHS building.

The Members don't want a pipeline to the new site, but use the container cap city of about 100 to 300 gallon transfer fuel with the electric pump amount to the container.

The village had a Public Meeting on January 28, 2002 and the village members wanted the new power plant build on the present site.



NEWTOK TRADITIONAL COUNCIL.....

P.O. BOX 5545 NEWTOK, ALASKA 99559 PHONE (907) 237-2314 FAX (907) 237-2428



5 YEAR PLAN

Newtok Traditional Council is planning to build housing at the present location, because of the old age houses.

We're building two (2) housing every year with the BIA HIP & AVCP Village Allocation. AVCP Housing Authority is building three (3) more under their programs.

The Council member's are still trying to build a larger Clinic; the existing building is over crowded. Also the Army is building a new Army for the National Guard, it will be larger then the old Army building.

The LKSD teacher housing are connected to the village power, they want to plug to their school, but the generator cannot hold the school, the old BIA is running their own power, LKSD will not rerun the old BIA generator, once it stop running the will not reoperate the old BIA School, LKSD will hand over to BIA building TO THE Newtok Traditional Council.

Newtok will use the BIA building to the multi office building consists of Tribal Operation, Tribal Court, Police Station, Education Care, Johnson O'Malley Program, BIA Home Improvement Program, PHS office, drug & Alcohol Program and many more.

If you have any questions, please feel free to call the Power Company Operators or me. There number is (907) 237-2177.

Thank you,

Stanley Tom, Tribal Administrator Assistant



July 26, 1982

COSTEP LY TO

Alaska Area Native Health Service

P. Selectlow.

Newtok Village Subsurface Exploration Report SUBJECT:

JAMES LEE PATTERSON

FOR THE RECORD



OBJECTIVE:

The Newtok subsurface exploration was completed on July 1, 1982, with the purpose of determining the subsurface conditions at the proposed site of the water tank. The exploration was performed by Mr. LeRoy DiPasquale, Mr. Barry Kellems, and Mr. David Schoellhamer.

FINDINGS AND ACCOMPLISHMENTS:

A 23 foot hole was punched down using a 140 pound hammer with a three inch split spoon to nine feet and a two inch split spoon thereafter. The temperature at nine feet immediately after removing the three inch spoon was 31.3°F using the Doric meter. Samples were taken throughout the length of the hole. Temperature readings taken after drilling was completed showed 31.9°F at five feet gradually decreasing to 31.3°F at the bottom of the hole. Thermistors were then installed. The boring log shows gray silts interbedded with ice lenses to a depth of about 20 feet followed by silty sand with no visible ice, low moisture content, and low salinity. In addition, the Doric meter was used to take temperature readings from thermistors at the high school with the results shown below:

Depth (feet)	•	<u>#1</u>	<u>#2</u>
5 10 15	••	29.6°F 29.5°F 29.8°F	 29.5°F 29.7°F 30.1°F

RECOMMENDATIONS AND/OR CONCLUSIONS:

The log is in agreement with previous logs found for the high school and thus is considered representative. The silty sand extends downward below depths of concern and will be the major source of support for the piles.

David Schvellamer

David Schoellhamer

jh

Attachments

cc: LeRoy DiPasquale Reid Bond Doug Marx Dan Carpenter Barry Kellems

APPENDIX

Newtok High School Well Log


Depth (feet)

0-39 39-258 258-263 263

Description

Brown dirt, frozen muck Silty sand, gray frozen Silty sand, water Gray clay


NEWTOK Test Hole Location



NEWTOK TEST HOLE

•	•		
Organic Content	Salinity (ppm)	Moisture <u>Content</u>	Organic Material
		108%	A-1-1-1-2'0" Active Layer Ends.
6.69%	-	. 96 %	Brown Silt W/Organics, 50% Vx
\$	•	41%	
:	61	111%	4'0" Grayish Brown Silt w/Some Organics,
!	01		5'0" 60% Ice lows to 18", One 1" Lense.
j	•	48%	Gray Fine Sondy Silt, 60 % Ice Lenses
<u>.</u>	. •		6'10" to 18, One 1" Lense, One 15" Lense.
		•	- 「特別所に対する」。
•	•	153%	Gray Fine Sordy Silt, 80% Ice,
j	•		Ten Lenses 1" to 25" Thick.
.	•	•	Gray Silt, 40 to 50% Vs
		42%	10'10" One 1" Lense
			Gray Silt, 50 to 60% Thin Ice
			Gray 5112, 30 to 60 to 111111 Ite
		46 %	Lenses, Five 1" Lenses
1 0	12	7.9%	Gray Silt, 50 % Vs
2,30%	12		14'3"
		, , , 01	Gray Silt, 30% Vs
		44%	
1			Brown Silt W/ Some Organics, 40% Vs
.역 10.		77%	17'5" Dork Gray Fine Sondy Sill, Non
9.07%	. 18		Brown Silt W/ Some Organics, 50 % Vs
			1/1/1/1/ L 10'1"
;		431	1911 Brown Silt, Vx
	•	82	
1.24%	13	•	Gray Silty Fine Sand, Nbn
•		l m N	
		13%	7, 7" Light Brown Silty Fine Sond, Nbn
	. •		BOH 23'1" Gray Silty Fine Sand, Nbn
•			

TEST HOLE LEGEND Drilling Completed 7/1/82 Not To Scale



Nbn-Ice Not Visible, Soil Well Bonded, No Excess Ice Vs-Visible Ice in Lenses Less Than I" Thick Vx-Visible Ice Less Than I" Thick in Individual Crystals

WATER CONTENT DET	ERMINATION				Data Sheet 1
Project Neu)+0K	1	Job No		
Location of Project	Nator	task	<.17.6		
Description of Soil					
Tested By Dipce	a-wale	Kellen	Date of Te	sting	<u> </u>
.	•	•	Date of W	eighing	
Boring no.	./	Jac	1	1-70-	<u> </u>
Container no. (cup)	216"-36"	316"	10-46	4.6	=1(-1-6'6"
Wt. of cup + wet soil	125.3	118.6	151.0	43.2	1=4.4
Wt. of cup + dry soil	71.3	70.9	113.5	50.8	111.7
Wt. of cup	21.2	21.3	21.5	21.6	22.6
Wt of dry soil					
·Wt. of water					
Water content, w%	1088	968	4118.	1118	488
Boring no.				1	1
Container no. (cup)	7'6"-8'6"	100-110	12'6"-13'0"	130-140	150"-160
Wt. of cup + wet soil	113:2	152.8	151.5	139.8	158.6
Wt. of cup + dry soil	58.4	113.5	109.9	87.2	116.4
Wt. of cup	22.6	20.8	20:3	21.0	21.0
Wt. of dry soil			+		. —
Wt. of water					
Water content, w%	1538	428	1468	798	448
#3 5	ample	hard		•	
# 4 V	ol. = 7	7/11.0f	CVO,	sample	Nord.
		1 - 1 - 1			•

TERMINATION				Data Sheet 1
UTOK_		Job No		
naga L	tank	site		
		· ·		
squale	*K6110111	Date of T	esting	-×7_
	•	Date of W	/eighing	
1	1	1		
168-178"	12,	13 200-210	220 - 250	
146.5	94.8	117.7	137.3	
91.9	72.7	110-8	173.8	
20.8	20.9	20.8	72.7	
e. —		. 0	0	
-		·		
778	438	88.	138	
	•			
	·			
	1 168-178" 1465 91.9 20.8	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	Job No


Project New York		Job No.		
Location of Project Water	- Task			
Description of Soil		Depth of Sample 5'6" - 8'6"		
Tested By B. Kollon	S	Date of testing 7-8-82		
Soil Sample Size (ASTM D114	0-54)			
	oximate minimum t. of sample, g 200 500 1500			
Wt. of dry sample + container		•		
Wt. of container				
Wt. of dry sample, W,				

Sieve analysis and grain shape

		1	·	Υ	,
Sieve	no	wt-Diam. (mm) (97)	Wt. retained	% retained	% passing
2.C	347.6	398.6	· 		100 %
40	388.3	395:7	7.4	7 %	43
60	370.8	385.2	14.4	1418	797
70	340.9	348.2.	7.3	78	721
100	325.5	333.0	7.5	78	657
200	343.6	351.4	7.8	7%	583
Pan	370.1	430.9	60.8	588	
		·	105.2	•	
			•		·
		·			

[%] passing = $100 - \sum$ % retained.

Project New tot	Job. No
Location of Project Water Tourk	Boring No Sample No: 6
Description of Soil	Depth of Sample $\frac{56''-86''}{}$
	Date of Testing 7-8-82



Visual soil description		
	•	
Soil classification:		
	Curtom	

Data :	Sh	ee	t	ĺ
--------	----	----	---	---

GRAIN SIZE	ANALYSIS-	-MECHANICA	۱L
------------	-----------	------------	----

Project Newtok	Job No
Location of Project Water Tar	Boring No Sample No
Description of Soil	Depth of Sample
Tested By B. Kellems	Date of testing 7-8-82
Soil Sample Size (ASTM D1140-54)	
Nominal diameter of Approximate mit largest particle Wt. of sample No. 10 sieve 200	
- No. 4 sieve 500 3/4 in. 1500	
Wt. of dry sample + container	<u> </u>
Wt. of container	
Wt. of dry sample, W.	•


Sieve analysis and grain shape

5	Sieve no.	Diam. (mm)	Wt. retained	% retained	% passing
70	2518.6	348.6		<u>ن</u>	1607
<u>ان</u>	258.3	391.1	2.55	27	4
60	370.8	375.7	4.9	3%	958
70	340.9	342.2	1.3	18	944
100	3755	37.7.7	2.2	18	93%
200	343.6	349.5	5.9	48	544
Pao	370.1	510.4	140.3	898	
مكنك		·	157.4		
•					
					·
					·
					

[%] passing = $100 - \sum$ % retained.

GRAIN SIZE DISTRIBUTION

Project Nowtok	Job. No
Project NOTO	
Location of Project White Tank	Boring No Sample No
	Depth of Sample $10'()'' - 13'()$
Description	
Tested By B. KONONS	Date of Testing



Visual soil description			 	· · · · · · · · · · · · · · · · · · ·	
Soil classification:					
·	_ System -		 		

GRAIN SIZE ANALYSIS-MECHANICAL


Project New to	K	Job No		·
Location of Project	er tank	Boring No.		9,10
Description of Soil Tested By Record		Depth of Sample 1	3 <u>′0″ - </u>	16'0".
Soil Sample Size (ASTM I	·	Date of testing		<u>.</u> .
	Approximate minimum Wt. of sample, g 200 500 1500	1	;>-ia.	- 4
Wt. of dry sample + contai	ner	_		
Wt. of container	·	_		
Wt of dry sample W				

Sieve analysis and grain shape

	Sieve no	UT-Diam. (mm)	Wt. retained	% retained	% passing
70		398.6		C.C.	- 1, 4
	3240	7.74.9	1.6		- ' '
60		371.8	1.0	.68	48.47
70	340.9	341.3	0.4	.3%	98.19
110	375 5	376.4	0.9	.68	97.79
2000	343.6	350.6	7.0	4.58	93%
<u>en</u>	370.1	513.8	143,0	93.09	
<u> </u>			154.6		
				·	
					·

[%] passing = $100 - \sum$ % retained.

Project Newtok	Job. No
Location of Project Carter Tank	Boring No Sample No
	Depth of Sample 13'0" - 16'0"
DODOTT PROPERTY OF THE PROPERT	
Tosted By B. K. NUMS	Date of Testing 7-5-77



Visual soil description			 	
		•	 	
Soil classification:	•		٠.	•

	•
Project Nowahok	_ Job No
Location of Project Water Tank	Boring No. 1 Sample No. 11,12
Description of Soil	_ Depth of Sample
Tested By B. Kollours	Date of testing
Soil Sample Size (ASTM D1140-54)	
Nominal diameter of Approximate minimal largest particle Wt. of sample, g	ım
No. 10 sieve 200 No. 4 sieve 500 3/4 in. 1500	
3/4 in. 1500 Wt. of dry sample + container	
VAL. Of dry Sample 1 container	
Wt. of container	
Wt. of dry sample, W,	

Sieve analysis and grain shape

	Sieve no.	Diam. (mm)	Wt. retained	% retained	% passing
70	394.6	942.6		0	. 1
40	536.3	341.8	3.45	2.4/	1 / 1
60	370.8	375.0	4.2	3.59	93.64
	3409	343.5	2.6	2.2%	91.47
	325.5	329.4	3,9	3.3%	88.1%
	343.6	358.5	14.9	12.48	75.7%
~	2570.1	460.7	90.6	75.7 4	
مانىتى ئىيىتى ئىلىنى ئىلىن ئىلىنى ئىلىنى ئىلىن			119.7		
•		÷			
			•		

[%] passing = $100 - \sum$ % retained.

GRAIN SIZE DISTRIBUTION

Project Newtok	Job. No
in a serial & rate = Tank	Boring No. Sample No. 11
Location of Project	Depth of Sample 16'8" - 19'10'
w + ·	
Tested By. B. KONENIS	Date of Testing 7-8-47

Gravel							Sand												Fines																					
			٠	' .•						oa ne								F	in	е					_	;	Sil	t								CI	ау	,		
-					÷								U	.s	; <u>.</u>	st	ar	nda	ar	d:	sie	ı Ye	ę.	si:	ze	s														
	,	27 77	. 4/6	•			- No. 4	•	, Toro	- No. 10	,	No. 20				- No. 40-	٠,	- . (5	1 100		- No. 200-																		
·····	\prod		l	\prod			1									+	7	`,																						
																1				١.																				
80										Ī																														
60																																		L	_					
																1																								L
40													1						•			li																	\downarrow	
																											_												1	
20																				1																			\downarrow	
						T																																\prod		
0			1	10			9	2			,	<u> </u>	0.841			787	27.7			0.149	0.	0.074							0.01	;			0.005 -					0.001		

Visual soil description	 		
	 •		
Soil classification:		**************************************	

Project Newtok	Job No
Location of Project Water Tank	Boring No Sample No. 13,14
Description of Soil	Depth of Sample $\frac{20'0'' - 73'0''}{}$.
Tested By B. Kelleuns	Date of testing 7-8-82
Soil Sample Size (ASTM D1140-54)	
Nominal diameter of Approximate minimum largest particle Wt. of sample, g	
No. 10 sieve 200	
No. 4 sieve 500 3/4 in. 1500	
Wt. of dry sample + container	•
Wt. of container	
Wt. of dry sample, W,	

Sieve analysis and grain shape

	Sieve no.	Diam (mm)	Wt. retained	% retained	% passing
<u> 70</u>	2242.00	343.6		J 1.	<i>c</i> /
<u></u>	200.3		_		
60	370.8	373.0	2.2	1.2%	94.89
70	240.9	343.8	2.9	1.58	47.77
100	325.5	344.5	19.0	107	87.7.7
200	3413.6	473.7	50.1	42.2%	45.14
Rin	370.1	455.7	85.6	45.14	
. :			149.4		
		•			

[%] passing = $100 - \sum$ % retained.


GRAIN SIZE DISTRIBUTION

Project 1/Ewick	Job. No
•	Boring No. Sample No.
Description of Soil	Depth of Sample CO'O' - 2- 'C'
	Date of Testing 7-5-7
Tested By. The Market State St	Date of Testing

	-	Gravel San									10	1						1							 	 F	ir	nes																	
		Coarse to medium								-			Fi	n	е							s	ilt							(Ola	зy				_									
	•					-										U	. 5	3 .	S	ta	n	đa	ır	i t	sie	ا ve	е	si	ze	s	_														
				- 3/4 In.						- No. 4		- No. 10			No. 20				NO AN	į'	i.	7¢	No 100			No. 200-				-				 ्	œ.									-	٠.
	100			T			T			1											T	83												-											
							†			1					1									,																					
	80		T		•					1														V		1																			
				1						-											Ī	-			1								 -												
Percent liner	60				-																				1	V																			
ercer																						:																							
L	40						1	\dagger														į																							
		H	+				1						_								T					j							ŀ												
	20	H						1		-		1						Ī			1			l l																					
. •								\dagger	1	1							1		1		1			1																					
	O	, L	Ll.	<u></u>	Γ	+ 2	<u> </u>	ـئـ		4.76	 1			-	- : :	0.841	1.			0.420	_1.	. <u></u>	4 071 0	2 .	5	. 670.0	†						10.0			0.005					0.00	3			_
																	•	G			n	di						nı	n																

	•			
Visual soil description				
		•		
Soil classification:			•	
	System	•		

Project Location of Project L	CK	Tank	Job No		Sample No.	7,8,9,10
Description of Soil)"- 16'0'					%-87
Liquid Limit Determin	ation					
Can no.	١	. 7	3	4	5	
Wt. of wet soil + can	215/	42.1	31.8	27.7	37.5	
Wt. of dry soil + can	21.0	36.5	78.7	25.5	29.2	
Wt. of can	14.6	16.5	16.7	15.8	14.5	
Wt. of dry soil	6.4	20.0	15.0	4.7	14.7	-
Wt. of moisture	-8	5.6	7.1	7.2	3.6	
Water content, w%	17.5	25	7255	27.1	74.5	
No. of blows, N	\$7	12	38	10	17	



Flow index $F_I =$ _______

Liquid limit = ______

Plastic limit = ______

Plasticity index $I_P =$ ______

Plastic Limit Determination

Plastic Limit Determination	 		
Can no.			
Wt. of wet soil + can			
Wt. of dry soil + can			
Wt. of can			
Wt. of dry soil			
Wt. of moisture			
Water content, $w\% = w_P$	•		

APPENDIX C

ALASKAN COMMUNITIES FLOOD HAZARD DATA 2000 U.S. Army Corps Of Engineers – Flood Plain, Management Services

COMMUNITY: Newtok

COUNCIL OFFICE: (907) 237-2314 STATUS: Unincorporated

POPULATION: 284 BUILDINGS:

RIVER SYSTEM: Kealavik R. COASTAL AREA: none

NFIP STATUS: Not Participating FLOOD PLAIN REPORT: No FLOOD INSURANCE STUDY: No

COMMENTS:

No known flooding.

LAST FLOOD EVENT: FLOOD CAUSE: ELEVATION:

FLOOD OF RECORD: FLOOD CAUSE: ELEVATION:

WORST FLOOD EVENT: FLOOD CAUSE:

FLOOD GAUGE: No

Newtok Revised: 3/14/00

Newtok Power Plant's Daily Peak Loads for 2001

Projec Code 01-424 KW NEWTOK


	Κ	75	78	75	80	73	85	75	80	9/	9/	74	71	78	9/	83	75	65	2	80	75	20	65	100	75	75	80	75	75	75	2	9
Dec.		12/1	12/2	12/3	12/4	12/5	12/6	12/7	12/8	12/9	12/10	12/11	12/12	12/13	12/14	12/15	12/16	12/17	12/18	12/19	12/20	12/21	12/22	12/23	12/24	12/25	12/26	12/27	12/28	12/29	12/30	12/31
	KW DATE																												. 11			•
Nov.	_																												11/28			
Z	DATE	,	÷	÷	÷	-	,	÷	-	-	7	7	7	7	7	7	7	7	7	7	7	7	7	7	7	7	7	Ţ	7	7	7	
ند	Σ																														92	
Oct.	ATE	10/1	10/2	10/3	10/4	10/5	10/6	10/7	10/8	10/9	10/10	10/11	10/12	10/13	10/14	10/15	10/16	10/17	10/18	10/19	10/20	10/21	10/22	10/23	10/24	10/25	10/26	10/27	10/28	10/29	10/30	10/31
•	KW DATE	55	09	63	89	09	22	09	62	28	9/	2	62	22	55	62	2	65	9	92	20	9	22	28	22	8	09	2	09	22	82	
Sept.	DATE	9/1	9/2	9/3	9/4	9/2	9/6	2/6	8/6	6/6	9/10	9/11	9/12	9/13	9/14	9/15	9/16	9/17	9/18	9/19	9/20	9/21	9/22	9/23	9/24	9/25	9/26	9/27	9/28	9/29	9/30	
	KW D	20	55	49	29	46	20	99	09	65	20	09	20	69	26	09	22	26	09	09	20	20	2	09	65	64	65	22	22	09	22	09
August		8/1	8/2	8/3	8/4	8/2	9/8	2/8	8/8	6/8	3/10	8/11	8/12	8/13	3/14	8/15	8/16	8/17	8/18	8/19	8/20	8/21	8/22	8/23	8/24	8/25	8/26	8/27	8/28	8/29	8/30	8/31
	KW DATE																												•		22	
July	DATE K																														2/30	
	KW DA	6	49	9	रु	0	35	. 00	9	ည	53.	. 72	0	ဂ္က	9	22	52	02	52	12	55	22	35	00		00	25	35	22	31	02	
June																													6/28			
,	/ DATE	v																										0	5	5	5	
May	 K¥	_		_	4 69	_		_												_	0 65			_			6 65	9 /	Ω Ω	ğ.	Ö Ö	
Σ	DATE																												5/28			*
₹	Σ	•	-																										55	_		
April	KW DATE	4/1	4/2	4/3	4/4	4/5	4/6	4/7	4/8	4/6	4/10	4/11	4/12	4/13	4/14	4/15	4/16	4/17	4/18	4/18	4/20	4/21	4/22	4/23	4/27	4/25	4/26	4/2	4/28	4/26	4/3(
Ë	- ₩	75	7	99	89	75	69	71	82	20	65	64	73	2	62	69	20	65	65	61	20	61	9	65	20	20	65	7	9	70	8	8
March	DATE	3/1	3/2	3/3	3/4	3/2	3/6	3/7	3/8	3/6	3/10	3/11	3/12	3/13	3/14	3/15	3/16	3/17	3/18	3/19	3/20	3/21	3/22	3/23	3/24	3/25	3/26	3/27	3/28	3/29	3/30	3/31
	KW D	92	75	75	20	74	72	74	63	74	62	64	22	89	2	22	9	2	75	79	65	65	29	69	64	65	75	99	64			
Feb.		2/1	2/2	2/3	2/4	2/2	2/6	2/1	2/8	2/9	2/10	2/11	2/12	2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25	2/26	2/27	2/28			
	KW DATE	2	29	75	69	29	81	62	75	71	74	69	85	64	75	20	. 62	75	09	20	75	75	81	8	75	75	65	82	20	20	65	20
Jan.	_																												_	_	1/30	
	DATE										•	•	*	•	•	•	*	•	•	•												

Page 1


- Daily Peak Loads **⊅**∠Z 96 l わかし 90 L 0⊅ ゎ κM

Newtok Power Plant's Peak Loads for 2001

Newtok Peak Load Chart



Newtok Peak Load Chart



Newtok Power Company's Peak Loads

Fiscal Year	Month	Peak Load (kW)	Trend Load	Peak/Trend %
FY 97	Jul	65		
	Aug	56	•	
	Sep	58		
	Oct	62		
	Nov	60	•	
	Dec	70	•	•
	Jan	7 5	62	122%
	Feb	75	62	121%
	Mar	60		
	Apr	60		
	May	50		
	Jun	50		
FY98	Jul	47		
. •	Aug	- 55		•
	Sep	65		
	Oct	65		
	Nov	79		
•	Dec	85	67	128%
	Jan	69	0.	12070
	Feb	65		
	Mar	63		
	Apr	64		
•	May	66		
	Jun	57	•	
FY99	Jul	58		······································
,	Aug	70		
	Sep	66		
	Oct	85	71	119%
	Nov	80	, ,	
	Dec	80		
	Jan	77		
	Feb	76		
	Mar	80	•	
	Apr	77		
. :	Mov	70		
•	May Jun	68		. •
FY00	Jul	65		
F100		75		
	Aug	75 79		
	Sep			
	Oct	72		
	Nov	85	70	4400/
	Dec	90	78	116%
	Jan	88		
	Feb	76	•	
	Mar	74	•	
	Apr	82	•	
	May	70		
	Jun	75		
FY01	Jul	. 70		
	Aug	76		
	Sep	86		

Newtok Power Company's Peak Loads

	Oct	96		
	Nov	90		
	Dec	94	•	
	Jan	85		
	Feb	79		
	Mar		•	
	Apr	74		
	May	99	86	115%
	Jun	76		
FY02	Jul	96	87	111%
	Aug	85		
	Sep	85	·	
	Oct	85		
	Nov	90	•	
			Avg Peak %	119%

2/20/02 2 of 2

APPENDIX E
CONCEPTUAL DESIGN DRAWINGS

DATE OF PHOTOGRAPHY: 7/04/96

CHECKED BY: DH DRAWN BY: CR/KK DATE: 3/7/02 W.O: No: 01-424

CONCEPTUAL DESIGN PROJECT LAYOUT PLAN

REVISION:

DRAWING NO. C-1

DATE OF PHOTOGRAPHY: 7/04/96

Incorporated (Ukpesgrik filipiat Corporation (907) 273-1830 (907) 282-8212


A subsidiary of Uk, Archorage, Aoska Barrow, Alaska

NEWTOK POWER PLANT NEWTOK, ALASKA

CONCEPTUAL DESIGN SITE PLAN

DRAWING NO.
C-2


REVISION:



DRAWING NO.

WALLED TANK


NEW 12,000 GALLON DOUBLE HORIZONTAL INTERMEDIATE




LCMF Incorporated NEWTOK POWER PLANT NEWTOK, ALASKA FLOOR PLAN CHECKED BY: DH DRAWN BY: CR/KK DATE: 3/7/02 W.O. No: 01-424 REVISION:

DRAWING NO. C-4

FIELD BOOK(S): PLOTTING DATE: 03/07/02 (11:34) AUTOCAD DRAWNG NAME: 424--FLOC



ELEVATION - WEST SCALE: 1/8" = 1'-0"



LCMF Incorporated
A subsidiary of Uspeagorit incipial Corporation
Amelioroge, Aloska
(907) 273-1830
Borrow, Aloska
(907) 852-8212 NEWTOK POWER PLANT NEWTOK, ALASKA ELEVATIONS CHECKED BY: DH DRAWN BY: KK DATE: 3/7/02 W.O. No: 01-423 REVISION:

DRAWING NO. C-5

APPENDIX F
BUDGET COST ESTIMATE

PROJECT: Newtok Power Plant

BY: DWH/WWW

PROJECT No.: 01-424

FILE NAME: Newtok PP Cost Est 3_07_02

3DC1110.. 01-42-1

LEVEL: Budget DATE: 3/7/02

REFERENCE DRAWING(S): Conceptual Design

BASIS: Force Account

FREIGHT RATE: \$0.50/lb

COST SUMMARY

Project Total: 1,538,040

				MATERIAL		LABOR			OTHER		
							UNIT		OR		
				UNIT	MATL	MAN	COST	LABOR	EQUIP		
No.	ITEM	QTY	UNITS	COST	TOTAL	DAYS		TOTAL	RENT	FREIGHT	TOTAL
Esti	mated Project Duration		DAYS								
	eman		EA								
	penters/Welders	2	EA								
Loc	al Labor	4	EA								
	or	• • • • • • • • • • • • • • • • • • • •		• • • • • • • • • • • • • • • • • • • •	• • • • • • • • • • • • • • • • • • • •						210,000
1	Foreman		MD's			120	450	54,000			54,000
2	Carpenters/Welders		MD's			240	350	84,000			84,000
3	Local Labor		MD's			480	150	72,000			72,000
Mia	cellaneous									Ī	155 400
	cellaneous Mob/DeMob		SUM	10,000.00	10,000		• • • • • • • • •	•••••	• • • • • • • • • • • • • • • • • • • •	•••••••	175,400
4 5	Crew Per Diem		MD's	40.00	14,400						10,000
6	Crew Housing		MD's		•						14,400
7	Crane Rental		MO	30.00 12,000.00	10,800				48,000	5 000	10,800
8	Skid Steer Rental	4							•	•	53,000
-	Welder Rental	4	MO MO	2,500.00					10,000	•	12,000
9 · 10	Auger Rental	4	MO	3,000.00 2,000.00					12,000		12,500
	Four Wheeler Rental	4	MO	•					8,000		8,500
	Fuel	4		1,500.00					6,000	200	6,200
	Tool Rental	1	SUM	5,000.00					5,000	5 000	5,000
13		4	MO	8,000.00	5,000				32,000	5,000	37,000
14	Consumables	1	SUM	5,000.00	5,000					1,000	6,000
Pile	Construction				•••••						70,500
15	Pile Construction	24	EA	1,500.00	36,000					18,000	54,000
16	Pile Slurry Sand	75	CY	20.00	1,500			•		15,000	16,500

				MATERIAL		LABOR	<u> </u>		OTHER		
							UNIT		OR		
				UNIT	MATL		COST	LABOR	EQUIP		
No.	ITEM	QTY	UNITS	COST	TOTAL	DAYS		TOTAL	RENT	FREIGHT	TOTA
Inte	mediate Tank									Г	30,00
	12k Double Walled Tank		EA	18,000.00	18,000					12,000	30,00
Buil	ding										124,30
	Floor Steel Framing	1400		26.00	36,400					2,000	38,40
	Deck Steel Framing	1400	SF	15.00	21,000					1,000	22,00
20	Roof Wood Framing	1600	SF	4.00	6,400					500	6,90
21	Exterior Wall Wood Framing	1800	SF	10.00	18,000					1,000	19,00
22	Interior Wall Wood Framing	850	SF	10.00	8,500					500	9,00
23	Roofing	2400	SF	3.00	7,200					500	7,70
	Wall Siding	2400	SF	2.00	4,800					500	5,30
	Insulation	1800	SF	3.00	5,400					200	5,60
26	Finishes	4000	SF	2.50	10,000					400	10,40
Fue	l System									Г	51,00
	Waste Oil Blender		ĒΑ	40,000.00	40,000					3,000	43,00
	Daytank	1		2,500.00	2,500					500	3,00
	Piping	100		40.00	4,000					1,000	5,00
Fire	Suppression			******	•••••						40,00
	Controls		LS	32,000.00	32,000					3,000	35,00
31	Electrical	1	·LS	1,500.00	1,500					500	2,00
32	Piping	1		2,500.00	2,500					500	3,00
Elec	trical										28,00
33	Electrical Controls	1	LS	15,000.00	15,000					2,000	17,00
34	Electrical Service	1		5,000.00	5,000					500	5,50
35	Lighting	1	LS	5,000.00	5,000					500	5,50
Gen	erator				•••••						345,00
36	Generator	4	EA	40,000.00	160,000					50,000	210,00
37	Switchgear	1	LS	120,000.00	120,000					15,000	135,00
				Subtotals	320,900			210,000	121,000	77,300	1,074,20
								Cont	ingency @	20%_	214,84
									Construc	tion Total:	1,289,04
MIS	CELLANEOUS COSTS										
38	Project Insurance										20,000
- ~	=J										20,00

				MATERIAL		LABOR			OTHER		
	·						UNIT		OR		
· .				UNIT	MATL	MAN	COST	LABOR	EQUIP		
No.	ITEM C	QTY	UNITS	COST	TOTAL	DAYS		TOTAL	RENT	FREIGHT	TOTAL
39	Site Control Legal Work						• • • • • • • • • • • • • • • • • • • •	• • • • • • • • • • • • • • • • • • • •	• • • • • • • • • • • • • • • • • • • •		15,000
	Engineering Allowance										110,000
41	41 Construction Management Allowance										
42	Grant Audit										4,000
									Misc C	ost Total =	249,000