

ID	Task Name	Duration	Start	Finish	Predecessors	2012												2013											
						3rd Quarter		4th Quarter			1st Quarter			2nd Quarter			3rd Quarter			4th Quarter			1st Quarter		2nd Q				
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr		
1	<b>HCR001 Holy Cross Barge Landing Site Deve</b>	<b>394 days</b>	<b>Thu 9/22/11</b>	<b>Tue 3/26/13</b>		[Summary bar]																							
2	<b>Project Acceptance and Funding</b>	<b>2 days</b>	<b>Thu 9/22/11</b>	<b>Fri 9/23/11</b>		[Summary bar]																							
6	<b>Project Start</b>	<b>46 days</b>	<b>Wed 9/28/11</b>	<b>Wed 11/30/11</b>		[Summary bar]																							
10	<b>Project Management Plan</b>	<b>73 days</b>	<b>Wed 12/7/11</b>	<b>Fri 3/16/12</b>		[Summary bar]																							
16	<b>Technical Report</b>	<b>186 days</b>	<b>Thu 2/2/12</b>	<b>Thu 10/18/12</b>		[Summary bar]																							
17	<b>Draft Report</b>	<b>150 days</b>	<b>Thu 2/2/12</b>	<b>Wed 8/29/12</b>		[Summary bar]																							
18	Develop Alternatives	90 days	Thu 2/2/12	Wed 6/6/12	9FS+45 days	[Task bar]																							
19	ER Write Up	15 days	Thu 6/7/12	Wed 6/27/12	18	[Task bar]																							
20	RE Write Up	15 days	Thu 6/7/12	Wed 6/27/12	18	[Task bar]																							
21	Cost Estimates	15 days	Thu 6/7/12	Wed 6/27/12	18	[Task bar]																							
22	50% Draft for PDT Review	10 days	Thu 6/28/12	Wed 7/11/12	19,20,21,18	[Task bar]																							
23	Incorporate Comments	5 days	Thu 7/12/12	Wed 7/18/12	22	[Task bar]																							
24	Section Chief Review	10 days	Thu 7/19/12	Wed 8/1/12	23	[Task bar]																							
25	Incorporate Comments	5 days	Thu 8/2/12	Wed 8/8/12	24	[Task bar]																							
26	Customer Review	10 days	Thu 8/16/12	Wed 8/29/12	25FS+5 days	[Task bar]																							
27	<b>Final Report</b>	<b>36 days</b>	<b>Thu 8/30/12</b>	<b>Thu 10/18/12</b>		[Summary bar]																							
28	Incorporate Customer Comments	5 days	Thu 8/30/12	Wed 9/5/12	26	[Task bar]																							
29	Final for PDT Review	10 days	Thu 9/6/12	Wed 9/19/12	28	[Task bar]																							
30	Incorporate Comments	5 days	Thu 9/20/12	Wed 9/26/12	29	[Task bar]																							
31	Final for Chief Review	10 days	Thu 9/27/12	Wed 10/10/12	30	[Task bar]																							
32	Incorporate Comments	5 days	Thu 10/11/12	Wed 10/17/12	31	[Task bar]																							
33	Final Report	1 day	Thu 10/18/12	Thu 10/18/12	32	[Task bar]																							
34	<b>Project Closeout</b>	<b>110 days</b>	<b>Wed 10/24/12</b>	<b>Tue 3/26/13</b>		[Summary bar]																							
35	Publication	10 days	Wed 10/24/12	Tue 11/6/12	33FS+3 days	[Task bar]																							
36	Copies to Stakeholders	5 days	Wed 11/7/12	Tue 11/13/12	35	[Task bar]																							
37	Physical Closeout	5 days	Wed 11/14/12	Tue 11/20/12	36	[Task bar]																							
38	Fiscal Closeout	90 days	Wed 11/21/12	Tue 3/26/13	37	[Task bar]																							

Project: HCR001 Holy Cross Schedule  
Date: Wed 4/4/12

Task  
Split



Progress  
Milestone



Summary  
Project Summary



External Tasks  
External Milestone



Deadline

